

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-FEDERAL 6-36

Project: COLORADO-WELD-NAD83-UTM13

Site: USA 6-36 PAD

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 8/21/2013

End Date: 9/12/2013

Spud Date: 8/22/1994

Active Datum: RKB @5,014.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/36/0/NWSE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
6	06/25/2013		RU FRONTIER SLVT - RIH VAUGHN ENERGY SERVICES GYRO TOOL TO 7300' MAKING STOPS EVERY 100' RDMO
1	08/21/2013		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOOH w/1 1/2" tbg. SI. SDFN.
2	08/22/2013		RU Warrior. Set 2 7/8" CIBP @ 7100'. TIH w/tbg to 7080'. RU Baker. Sp;ot 15 sks G cmt on CIBP. TOOH. RU Warrior. Cut csg @ 5700'. ND BOP & tbg head. Remove csg slips. NU BOP to surf head. The csg was not free. Work to free csg (See Remarks)
3	08/23/2013		RU Warrior. Cur csg @ 5665' using a Jet cutter. ND BOP. Pull csg slips. NU BOP to surf haed. LD 2 7/8" csg. PU 1 1/2" mule shoe jt, & TIH. Circ bridges from 5200' to 5860'. LD tbg & land @ 5800'. SI. SDFN.
4	08/26/2013		RU Baker. Spot plug from 5800' to 4020' with 650 sks cmt. TOOH. Wait 4 hrs. TIH to tag plug @ 4020'. LD tbg & land @ 1900'. SI. SDFN.
5	08/27/2013		RU Baker. Set 45 sk cmt plug @ 1900'. LD tbg. Wait 4 hrs. TIH. Tag @ 1620'. Land tbg @ 810'. RU Baker & set 110 sk plug. LD tbg. ND BOP. RU Warrior & PU 8 5/8" CIBP & tag cmt @ 600'. Set CIBP @ 100'. NU BOP. Test CIBP to 1000 psi. OK. ND BOP. RDMO.
6	09/12/2013		TIME : 13:00, ROUTE : N5A, WINS: 73741, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003532, GATHERER: DCP, STATION: 221889, LINE : UNKNOWN, COMMENTS: P&A'd. OFFLINE.
7	09/12/2013		