

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-FEDERAL 13-36A

Project: COLORADO-WELD-NAD83-UTM13

Site: USA 13-36 PAD

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 8/15/2013

End Date: 9/17/2013

Spud Date: 11/24/1989

Active Datum: RKB @5,031.00usft (above Mean Sea Level)

UWI: HSR-FEDERAL 13-36A

Report No	Report Date	MD (usft)	24 Hr Summary
1	08/15/2013		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOO H & tally tbg. SI. SDFN.
2	08/16/2013		RU Warrior. Set CIBP @ 7475'. Dump bail 3 sks cmt on CIBP. Set CIBP @ 7160'. Dump bail 3 sks cmt on CIBP. Shoot 3 .62" holes @ 6780' & 6 .62" holes @ 6550'. Set retainer @ 6560'. PU stinger & test tbg to 6000 psi while TIH. OK. Sting into retainer. SI. SD
3	08/19/2013		RU Baker to squeeze Niobrara. Pump 20 bbls water, Mix 60 sks 50/50 pozmix w/2% silica flour, 3% bentonite, .1% sodium metasilicate, .4% FL-52, Displace w/25.4 bbls water. Sting out & TOO H. RU Warrior & shoot holes @ 5400' & 4290'. (See Remarks)
4	08/20/2013		RU Baker. Squeeze Shannon & Sussex w/880 sks G cmt w/.25#/sk Celloflake. LD tbg. RU warrior & cut csg @ 910'. Circ well. LD csg. TIH w/tbg to 1050'. SI. SDFN.
5	08/21/2013		RU Baker. Set plug from 1050' to 435' w/100 sks Type III cmt. LD tbg. ND BOP. RU Warrior & tag cmt top @ 435'. Set 8 5/8" CIBP @ 100'. NU BOP. Test CIBP to 1000 psi. OK. ND BOP. RDMO.
6	09/17/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL, removed wellhead. Tagged @ 105'. Filled stub w 64 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.
7	09/17/2013		TIME : 10:00, ROUTE : N44, WINS: 73735, PROJECT TYPE: P&A, PROD: NB/CD/J, BATT#: 34003591, GATHERER: DCP, STATION: 224708, LINE : UNKNOWN, COMMENTS: P&A'd. OFFLINE.