

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRR 42 PAN AM N NAV 1

Project: COLORADO-WELD-NAD83-UTM13

Site: UPRR 42 PAN AM "N" #1

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 6/6/2013

End Date: 9/18/2013

Spud Date: 8/10/1974

Active Datum: RKB @5,136.99usft (above Mean Sea Level)

UWI: 0/1/N/67/W/17/0/SWSW/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	08/09/2013		MIRU, concord rig # 3
2	08/12/2013		Crew to loc, Blew down well & kill it W/ 50 bbls, ND WH NU BOP's RU Hydrotester test out 262 jts 2 3/8, RU J-W wireline RIH W/ gauge ring to 8250, PU 4 1/2 CIBP RIH set it @ 8200 W/ 2 sks of cmt on top, TIH to 7850 circulated gas, TOO H.
3	08/13/2013		Crew to loc, RU WL RIH set CIBP @ 7500, Pressure test csg to 1000 for 15 min. PU perf gun RIH shoot squeeze holes @ 7430 & 7210 RD WL, PU CICR TIH se it @ 7240 SWI SDFN.
4	08/14/2013		Crew to loc, RU sanjel pump 80 sks of 50/50 poz sting out left 3 bbls on top, LD 10 jts reverse out & roll the hole W/ drilling mud, TOO H , RU WL RIH shoot squeeze @ 4820 & 5180 RD WL, PU CICR TIH set it @ 4200, RU sanjel pump 450 sks class G. 20 bbls SMS
5	08/15/2013		Crew to loc, RU WL RIH shoot off csg collar @ 433, Circulate the hole ND BOP's Unalnd csg, NU BOP's LD csg, TIH had trouble to get in 4 1/2 csg land EOT @ 748, RU cementers pump 175 sks type III cmt @ 14.2 RD cementers TOO H laying down SDFN.
6	08/16/2013		Crew to loc, PU 4 jts tag cmt @ 114 ft, RU WL RIH set a 8.625 CIBP @ 100 ft, Pressure test CIBP to 1000 psi for 15 min held good, ND BOP's RDMO.
7	09/18/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL, removed wellhead. Tagged @ 87'. Filled stub with 53 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
8	09/18/2013		TIME : 10:00, ROUTE : S35, WINS: 73796, PROJECT TYPE: P&A, PROD: NB/CD/J, BATT#: 34002562, GATHERER: KMG, STATION: 08008, LINE : 14-360-3, COMMENTS: P&A'd. OFFLINE.