

Facilities List

N. Parachute EMF F17 595

Drilling

- 16 Wells
- Steel cuttings bin
- 4 Water tanks, will be on location 10-12 days during drilling
- Gas Pipeline
- 4 Electric Motors; 1 top drive, 2 mud pumps ,1 draw works
- 3 Gas or Diesel motors; 3 generator sets
- 1 Water pipeline
- 1 Flare stack & Flare Ditch
- 1 Fuel tank

Completions

- 16 Wells
- 1 Production pit
- 18 Water tanks; 16 for flow back, 2 for drill outs and snubbing, on location after completion operations for 90 days
- Gas Pipeline
- 16 Separators; on location for a span of 60 days during completion
- Gas or Diesel Motors:
 - Fracing – 10 on location for 4 weeks
 - Snubbing – 2 on location for 4 weeks
 - Coil tubing – 2 on location for 4 weeks
 - Water – 1 on location for 60 days
- 1 Water pipeline
- 1 Flare stack & Flare Ditch

During Production

- 16 Wellheads
- Pipelines
 - 3-phase (Gas to Sales, Produced water from well, Condensates from Well)
 - Gas lift pipeline
- 4 Meter houses