

CEMENT JOB REPORT



CUSTOMER BAYSWATER EXPLORATION			DATE 02-MAY-13		F.R. # 1001984649		SERV. SUPV. VITALIJS A NEVERDASOV					
LEASE & WELL NAME TRIANGLE #6-22 - API 05123370680000			LOCATION 22-7N-65W			COUNTY-PARISH-BLOCK Weld Colorado						
DISTRICT Brighton			DRILLING CONTRACTOR RIG # Ensign 7			TYPE OF JOB Surface						
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD	
Cement Plug, Rubber, Top 8-5/8 in		Float Collar, AI Flap, 8-5/8 - 8rd										
		Centralizer, with Pins, 8-5/8 in										
		Float Shoe 8-5/8 - 8rd										
MATERIALS FURNISHED BY BJ			LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES							
					SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER	
Fresh Water			0		0	8.34	0	0	00:00	39.42		
Fresh Water + Dye			0		0	8.34	0	0	00:00	10		
TypeIII+ 2%CaCl+.25%CF+.08SF			252		14.5	1.41	6.82			63.36	40.95	
Available Mix Water			Bbl.		Available Displ. Fluid			Bbl.		TOTAL		
										112.78 40.95		
HOLE			TBG-CSG-D.P.					COLLAR DEPTHS				
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE
12.25	25	659	8.097	8.625	24	CSG	659	659	J-55	650	608	0
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID		
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	WGT.
						NO PACKER	0			8.625	RD	9.5
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER	
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator		
38.8	BBLS	Fresh Water	8.34	195	0	0	0	0	2360	1000	RIG TANK	
Circulation Prior to Job												
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>						Circulation Time: 1			Circulation Rate: 5 BPM			
Mud Density In: 9.5 LBS/GAL Mud Density Out: 9.5 LBS/GAL						PV & YP Mud In: 21			PV & YP Mud Out: 21			
Gas Present: NO <input type="checkbox"/> YES <input checked="" type="checkbox"/> Units: 0						Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>						
Displacement And Mud Removal												
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>						Amount Bled Back After Job: 0 BBLS						
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL						Method Used to Verify Returns: VISUAL						
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO						Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES						
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE												
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES						Quantity: 4		Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID				
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD												
Plugs												
Number of Attempts by BJ: 0 Competition: 0						Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES Quantity:						
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Top of Plug: 0 FT			Bottom of Plug: 0 FT			
Squeezes (Update Original Treatment Report for Primary Job)												
BLOCK SQUEEZE <input type="checkbox"/> SHOE SQUEEZE <input type="checkbox"/> TOP OF LINER SQUEEZE <input type="checkbox"/> PLANNED <input type="checkbox"/> UNPLANNED <input type="checkbox"/>												
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL		
Casing Test (Update Original Treatment Report for Primary Job)												
Casing Test Pressure: 0 PSI With 0 LBS/GAL Mud						Time Held: 00 Hours 00 Minutes						
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE												
PRESSURE/RATE DETAIL						EXPLANATION						

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	2600 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
04:15	0	0	0	0	N/A	YARD CALL	
06:30	0	0	0	0	N/A	LEAVE DISTRICT	
07:30	0	0	0	0	N/A	ARRIVED LOCATION/RIG RUNING CASING	
09:25	0	0	0	0	N/A	SPOT TRUCKS	
09:25	0	0	0	0	N/A	PRE RIG UP SAFETY MEETING	
09:55	0	0	0	0	N/A	PRE JOB SAFETY MEETING	
10:13	0	0	1.3	2	H2O	LOAD LINES	
10:16	2600	0	.2	.1	H2O	PRESSURE TEST	
10:20	172	0	4.8	30	H2O	PRE FLUSH	
10:25	177	0	4.8	10	H2O	DYE SPACER	
10:32	324	0	5.1	63	CMT	BATCH UP/WEIGHT/PUMP CMT @ 14.5 PPG	
10:53	0	0	0	0	N/A	DROP PLUG	
10:56	200	0	4.8	30	H2O	DISPLACEMENT	
11:02	156	0	2.6	8.8	H2O	SLOW RATE	
11:07	256	0	2.6	38.8	H2O	BUMP PLUG	
11:07	875	0	0	38.8	H2O	PLUG DOWN	
11:09	270	0	0	0	N/A	SHUT IN WITH 270 PSI	
11:12	0	0	0	0	N/A	BLEAD PRESSURE DOWN/ RIG DOWN SAFTY MEETING	
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	Service Supervisor Signature:
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	256	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	10	141.8	270	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	



Baker Hughes JobMaster Program Version 3.60
Job Number: 1001984649
Customer: Bayswater
Well Name: TRIANGLE #6-22

