



02055874

RECEIVED

OCT 09 2013

COGCC**Well Name:** WPX ENERGY RMT.**Well Name:** FED.RG 434-14-298**Pad Name:** FED RG 24-14-298**Legal Description:** SESWSEC14TWP2SRNG98W**Unit:** Ryan Gulch**Unit #** COC068239**COGCC #** 96850**API #** 05-103-11903-00**County:** Rio Blanco**Field:** Sulphur Creek**Field #** 80090**Rig Name and Number:** CYCLONE 29**Williams Supervisor:** Ted Ragsdale**Phone number at rig:** 970-988-3854

This notice, sent on
ran and cemented
Depth casing landed
Volume pumped
Cement density
Stages
Bumped plug
Floats held
Returns
Losses
Lift Pressure

9-5/8" SURFACE
3,440'
230, 70, 281
12.8L, 12.8T, 12.8T
2 STAGE
YES / YES
YES / YES
FULL-LOST / FULL
25 BBLS
1003 / 468

is to inform you that Williams
casing.

psi

Additionally:

1ST STAGE 230 BBLS / 730 SKS LEAD, 70 BBLS/200
SKS TAIL, 2ND STAGE 281 BBLS/ 805 SKS SEE
ADDITIONAL ATTACHED CEMENT DETAILS FOR
ADDITIONAL INFO.

CEMENT DETAILS FOR 2 STAGE SURFACE CEMENTING OPERATIONS ,FED. RG 434-14-298 WELL

103-11903

PRESSURE TEST CEMENT LINES / START 2 STAGE CEMENTING OPERATIONS ON 9-5/8" SURFACE CASING ,1ST stage. W/ 60% EXCESS,Pump 40 bbl fresh water spacer, 230 bbl (730 sx) 12.8 ppg lead cement @ 1.77 yld./ W/ tuff fiber in 1st 100 bbls.,/ TAIL 70 bbl, 200 sx) 12.8 ppg tail cement@ 1.96 yld./ 264 bbl fresh water displacement,FULL RETURNS/ LOST RETURNS @ 235 BBLS GONE & LOST 25 BBLS MUD Lift pressure @ 1003 psi, bump plug @ 2 BPM,/ bump pressure @ 1000 psi., plug held & floats held. ,Drop opening DART, open tool establish returns & START 2ND STAGE.80% EXCESS Pump 20 bbl fresh water spacer,281 bbl(805 sx) 12.8 ppg tail cement @ 1.96 yld.w/ tuff fiber in last 100 bbls, 101. bbl fresh water displacement.Full returns . 468 psi lift pressure, bumped closing plug @ 2 BPM @1731 psi & closed tool./ 40 BBLS CONTAMINATED CEMENT BACK TO SURFACE F/ 1st stage & 85 BBLS CEMENT BACK TO SURFACE on 2nd stage. & CEMENT FELL 40 ' WILL TOP OUT ON NEXT BATCH SURFACE CEMENT JOB, (TOP OUT FED. RG 534-14-298 WELLF/ 44' W/ 8.0 BBLS/ 23 SACKS ,12.8 TAIL CEMENT F/ 2ND STAGE EXCESS & CEMENT T/ SURFACE ON WELL TOP OUT) / R/D CEMENT EQUIPMENT

103-11896

