

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: ADLER FLOYD GU "C" #1

Project: COLORADO-WELD-NAD83-UTM13

Site: ADLER FLOYD GU "C" #1

Rig Name No: ECWS 19/19

Event: CONST- CAP WELL WORK

Start Date: 8/21/2013

End Date:

Spud Date: 4/17/1976

Active Datum: RKB @4,919.99usft (above Mean Sea Level)

UWI: 0/3/N/68/W/33/0/NESW/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/25/2013		MIRU ECWS 19. SCP = 50. Control well. NDWH. NUBOP. TOO. EMI tbg. Found 32 bad jt. SDFN.
2	09/26/2013		Ran Gyro survey from 0 - 7550. RU Warrior. Set CIBP at 7498. Dumpballed 2 sx cement on CIBP. Set CIBP at 7061. Load csg. Test CIBP to 1000. Held good. TIH to 7056. SDFN.
3	09/27/2013		RU Sanjel. Pumped 25 sx 50/50 Pos cement w/ 20% SF @ 14.5#. PUH to 6650. Circ for 1 hr. LD 1 jt. EOT = 6618. NDBOP. NUWH. RDMO. (cement plug is 6656-7056).