

**RECEIVED**

OCT 16 2013

**COGCC**

**MORNING REPORT – Niebur #41-2**

Edward Mike Davis, LLC

Section NENE/4, 2-T3S-R51W-6PM

Washington County, CO

API # 05-121-11025-00

06/08/13 – @ 7:00 AM & MIRU. (0') - Previous 24 Hrs – Nebco Drilling, Inc. Rig #8 Moved in and Rigged up.

06/09/13 - @ 7:00 AM Surface TD 402' & WOCement. Previous 24 Hrs – MIRU; Drl rodent holes; Spud surf @ 5:30 PM, 06/08/13; Drl 12-1/4" hole to TD to 402' @ 10:30 PM 06/08/13; Run 378' of 8-5/8" w/12' KB; Set @ 390'; Dev Surv; Cement w/169 sx 50/50 POZ 3% CaCl; WOC.

06/10/13 - @ 7:00 AM @ 2282' & Drl 7-7/8" Hole. Previous 24 Hrs – 5 hrs WOC, Nip up BOP & Pressure test, Test held; 1 hr Drl plug; 16 hrs Drl; 1-3/4 hrs Jet & Dev Surv; ¼ hr Serv Rig.

06/11/13 - @ 7:00 AM @ 3043' & Drilling. Previous 24 Hrs – 11-1/4 hrs Drl; 3-1/2 hrs Dev surv; 2-1/2 hr TOH for Repair; 6-3/4 hrs Repair rig.

06/12/13 - @ 7:00 AM @ 3697' & Drilling. Previous 24 Hrs – ½ hr Serv rig; 1-1/2 hrs Dev Surv; 1-1/2 hr ST for Repair; 3-1/2 hrs Repair Pumps; 2-3/4 hrs Loss Circ; 14-1/4 hrs Drl.

06/13/13 - @ 7:00 AM @ 4068' & Drilling. Previous 24 Hrs – 2 hrs Serv Rig & Dev Surv; 1 hrs Work on marker; 2 hrs Circ for Samples; 19 hrs Drl.

06/14/13 - @ 7:00 AM @ 4195' & Drilling. Previous 24 Hrs – ½ hr Serv Rig; ¼ hrs Dev Surv; 7-1/4 hrs Trips; 1-3/4 hrs Repair; 14-1/2 hrs Drl.

06/15/13 - @ 7:00 AM @ TD 4300' & WOOrders. Previous 24 Hrs – 7-3/4 hrs Drl to TD 4300' @ 2:45 PM 06/14/13; 2 hrs ST; 1-1/2 hr Circ; 4 hrs TOH for Logs; ¼ hrs Dev Surv; 1-1/2 hrs WOLoggers; 3-3/4 hrs Log; 3-1/4 hrs WOO.

06/16/13 - @ 7:00 AM @ TD 4300' & Plug well, RDMO. Previous 24 Hrs – 3-1/4 hrs WOO; 4 hr TOOH; 1-1/4 hr WOCementers; 7-1/2 hrs Cmmt; 1<sup>st</sup> plug 40 sx @ 3999', 2<sup>nd</sup> plug 40 sx @ 3086', 3<sup>rd</sup> plug 50 sx @ 434', 4<sup>th</sup> plug 25 sx surf, Cmmt rat & mouse holes; 8-1/2 hrs RDMO; Rig released @ 1:00 AM 06/16/13.