

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: HSR-SHUTT FEDERAL 1-18A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-SHUTT FEDERAL 1-18A

Rig Name No: ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 8/7/2013

End Date:

Spud Date: 12/9/2000

Active Datum: RKB @4,877.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/18/0/NENE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/10/2013		MIRU Ensign 316 Blow down well pump 40 bbls ND wellhead NU Bop MIRU Pick EMI out 233 jts RDMO Pick.
2	09/11/2013		TIH 218 jts w/ RBP and set @ 6944 TOO. dump 2 SX sand ND BOP NU double entry RIH 1000' 1 1/4 tubing SWN SDFN
3	09/12/2013		Pull up into 8 5/8 with 1 1/4 shut down from weather
4	09/18/2013		Pichup 1 1/4 circulate down to 4736 146 jts circulate 3 hours SWN SDFN
5	09/19/2013		Circulate 1 hour MIRU Baker Hughes Pump 10 bbls fresh water 250 sx 15.8 G neat cement 6 bbls balance plug. Pulled 27 stands reversed 10 bbls RDMO Baker. TOO. ND Bop land 4.5 @ 65000 NU BOP SWN SDFN
6	09/20/2013		MIRU JW RIH CBL cement bottom 4700 cement top 3735 RDMO JW NU double entry TIH 31 jts. MIRU Baker pump 150 sx @ 1000' layed down 20 jts circulate 5 bbls @ 355' RDMO Baker layed down 11 jts ND double entry land casing @ 55000 NU wellhead & BOP TIH 1 1/4
7	09/23/2013		MIRU JW RIH CBL log from 1100' to 300' bottom of cement is @ 980 TOC 400' RDMO JW TIH retrieving head circulate sand off latch onto RBP TOO. TIH 233 jts 2.38 J-55 tubing land tubing @ 7354 ND Bop NU wellhead Broach tubing SWN RDMO Ensign 316