

US ROCKIES REGION

Anadarko Daily Summary Report

Well: CHRISTIANSEN NELS GU #1

Project: COLORADO-WELD-NAD83-UTM13

Site: CHRISTIANSEN NELS GU #1

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 1/29/2013

End Date: 10/18/2013

Spud Date: 1/6/1978

Active Datum: RKB @4,916.00usft (above Mean Sea Level)

UWI: 0/2/N/66/W/17/0/NENW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	08/20/2013		MIRU, concord rig # 3, ND WH NU BOP's PU 36 jts tag TOC @ 6830 roll the gas out, RU cementers pump 35 sks of thermal 35 9.4 bbls RD cementers LD 24 jts reverse out & circulated W/ drilling mud, TOOHSWI SDFN.
2	08/21/2013		Crew to loc, RU J-W wireline RIH W/ 4 1/2 gauge ring to 4500, PU prf guns shoot sqz holes @ 4500 & 4200 RD WL, PU CIRC TIH set it @ 4243, RU Cementers establish circulation pump 20 bbls SMS, 130 sks class 26.6 bbls, Sting out pull 10 stands. RU PUMP 38SKS
3	08/22/2013		Crew to loc, RU WL PU 8 5/8 CIBP RIH tag TOC @ 98 set CIBP @ 96 ft RD WL, Pressure test csg to 1000 psi good test, ND BOP's RDMO.
4	10/17/2013		Crew travel, safety. Dug up casing. Cut 8-5/8" and 4-1/2" casings 6' below GL. Tagged cement @ 85'. Filled casings with 14 bags 5000# cement. Capped stub with metal plate containing well info. Backfilled.
5	10/18/2013		TIME : 11:00, ROUTE : S42, WINS: 75133, PROJECT TYPE: P&A, PROD: CD/J, BATT#: 35022747, GATHERER: KMG, STATION: 10144, LINE : 16-340-4, COMMENTS: P&A'd OFFLINE.