



Well Name: WPX ENERGY RMT

Well Name: FED RG 411-23-298

Pad Name: FED RG 24-14-298

Legal Description: SESWSEC14TWP2SRNG98W

Unit: Ryan Gulch

Unit # COC068239

COGCC # 96850

API # 05-103-11900-00

County: Rio Blanco

Field: Sulphur Creek

Field # 80090

Rig Name and Number: CYCLONE 29

Williams Supervisor: Ted Ragsdale

Phone number at rig: 970-988-3854

RECEIVED

OCT 12 2013

COGCC

This notice, sent on
ran and cemented
Depth casing landed
Volume pumped
Cement density
Stages
Bumped plug
Floats held
Returns
Losses
Lift Pressure

10/12/2013
9.-5/8" SURFACE
3,545'
264.8L, 69.8T, 293.2T
12.8L, 12.8T, 12.8T
2 STAGE
YES / YES
YES / YES
FULL-LOST-REGAIN/FULL
30 BBLS 1ST STAGE
1020 / 750

is to inform you that Williams
casing.

psi

Additionally:

1ST STAGE 264.8 BBLS/ 840 SKS 12.8 DENSITY, 1.77
YIELD LEAD, / 69.8 BBLS / 200 SKS 12.8, 1.96 YIELD
TAIL, LOST RETURNS @ 210 GONE ON DISLP. &
REGAINED @ 240 GONE, LOST 30 BBLS / 2ND
STAGE, FULL RETURNS, 293.2 BBLS/ 840 SKS
12.8, 1.96 YIELD TAIL CEMENT, 80 BBLS CEMENT
BACK T/ SURFACE F/ 1ST STAGE & 110 BBLS
CEMENT BACK F/ 2ND STAGE, CEMENT FELL 60'
TOP OUT W/ 9.4 BBLS/ 46 SKS 15.8 1.15 YIELD
NEAT HALCEM TAIL TOP OUT CEMENT &
BROUGHT CEMENT T/ SURFACE/ TOP OUT LAST
WELL FED. RG 434-14-298 F/ 40' W/ 8.3 BBLS/ 24
SKS 12.8, 1.96 YIELD TAIL CEMENT F/ 2ND STAGE
EXCESS & BROUGHT CEMENT T/ SURFACE

103-11903