

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-VIOLA 9-36A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-VIOLA 9-36A

Rig Name No: KEY 104/104

Event: ABANDONMENT

Start Date: 8/15/2013

End Date: 10/31/2013

Spud Date: 5/31/1994

Active Datum: RKB @4,830.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/36/0/SENE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	08/09/2013		RU FRONTIER SLVT - RIH VAUGHN ENERGY SERVICES GYRO TOOL TO 7300' MAKING STOPS EVERY 100' RDMO
2	09/25/2013		MIRU KEY 104, FISH PLUNGER & BUMPER SPRING, SDFN
3	09/26/2013		WAIT ON PUMPER TO REMOVE AUTOMATION, KILL WELL, NU BOP, TOO H W/ TBG, RU WIRELINE, SET 3-1/2" CIBP @ 7350', DUMP BAIL 2SX OF CEMENT ON TOP, SET 3-1/2" CIBP @ 7040', TEST CIBP TO 1000PSI - HELD, SWI, SDFN
4	09/27/2013		HYDRO TEST TBG IN HOLE, EOT @ 7030', RU CEMENTERS, PUMP 30SX OF 15.4# CLASS G CEMENT, TOO H, SWI, SDFN
5	09/30/2013		TIH, TAG TOC @6300', PU HOLE, EOT @ 5005', PUMP 60BBLs MUD, WAIT ON CEMENTERS, PUMP 45SX OF 15.6# CLASS G CEMENT, TOO H, SWI, SDFN
6	10/01/2013		TIH, TAG TOC @ 3995', TOO H, LD TBG, CUT CSG @ 940', RD FLOOR & TONGS, ND BOP, UNLAND CSG, NU SPOOL & BOP, RU FLOOR & TONGS, LD CSG, TIH, EOT @ 1045', PUMP 190SX OF 14.2# TYPE 3 CEMENT, TOO H, LD TBG, SWI, SDFN
7	10/02/2013		TAG TOC @ 320', RU WIRELINE, SET 8-5/8" CIBP @ 100', RD WIRELINE, TEST CIBP TO 1000PSI - HELD, RDMO KEY 104
8	10/30/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 102'. Filled casing stub with 31 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.
9	10/31/2013		TIME : 11:30, ROUTE : S16, WINS: 73982, PROJECT TYPE: P&A, PROD: NB/CD/J, BATT#: 34003690, GATHERER: KMG, STATION: 45544, LINE : 20-454-3, COMMENTS: P&A'd OFFLINE.