

US ROCKIES REGION

Anadarko Daily Summary Report

Well: FIECHTNER POOLING UNIT #1

Project: COLORADO-WELD-NAD83-UTM13

Site: FIECHTNER POOLING UNIT #1

Rig Name No: CONCORD 9/9

Event: CONST- CAP WELL WORK

Start Date: 10/7/2013

End Date:

Spud Date: 4/17/1971

Active Datum: RKB @4,865.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/18/0/SWSE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/17/2013		MIRU, HAD TO LEVEL RIG. EMI TBG, 202 BAD, 40 GOOD. WO TBG FROM A&W, PU, TIH 120 JNT AND 4-1/2" SCRAPER. SDFN
2	10/18/2013		FINISH SCRAPER RUN, 243 JNTS, 7666'. TOO H, LD SCRAPER. PU TIH CIBP, SET AT 7540' GL W. 239 JNTS. ROLL HOLE, PRESSURE TEST TO 1000 PSI 15 MIN, HELD GOOD. TOO H, SB TB. MIRU WARRIOR WIRELINE, RUN BOND LOG FROM 7480 TO 6900, CMT FROM BELOW 7480 TO 7116.
3	10/21/2013		MIRU JW WIRELINE, DUMP BAIL 2 SKS CMT ON CIBP AT 7480'. SHOOT SQUEEZE HOLES 2 SPF, 7090' AND 6450'. TIH PKR, SET AT 6550 (210 JNT), PUMP THROUGH SQUEEZE HOLES, FULL RETURN, 2 BBL/M, 1000 PSI. TOO H, LD PKR, TIH CMT RETAINER 122 JNTS, SDFN
4	10/22/2013		TIH CMT RETAINER, 223 JNTS, 6981' (HOLES AT 7090 AND 6450). MIRU BAKER, PUMP 235 SKS CLASS G 50/50 POZ 13.5 PPG, 1.71 CF/SK. STING OUT OF RETAINER, CIRCULATE CLEAN. TOO H TO BELOW TOP HOLES, PLACE 25 SK 15.8 CLASS G. TOO H, PRESS 500 PSI, SDFN.
5	10/23/2013		PU 3-5/8" BLADE BIT, TIH, 222 JNTS, TAG CMT 6312' GL. DRILL DOWN TO 6348', CMT RETURNS TOO GREEN, PULL UP 12 JNTS, CIRCULATE CLEAN, SDFN
6	10/24/2013		Crew travel. TIH, tag cement @ 6348'. RU swivel. Drill cement to 6543' w 209 jts. Rolled hole clean. Pressure test squeeze holes to 500# per Ed G. TOO H. RU Warrior. Ran CBL from 6850' to 6100'. TOC estimated @ 6302'. TIH w NC, SN, 208 jts. SDFN.
7	10/25/2013		Crew travel. Landed tbg @ 6512' KB w 208 jts 2-3/8", SN, NC. ND BOP, NU WH. RDMO.