

US ROCKIES REGION

Anadarko Daily Summary Report

Well: WILLIAMS 9-20

Project: COLORADO-WELD-NAD83-UTM13

Site: WILLIAMS 20-20 PAD

Rig Name No: ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 10/31/2013

End Date:

Spud Date: 4/22/2009

Active Datum: KB @4,916.00usft (above Mean Sea Level)

UWI: 0/2/N/68/W/20/0/NWSE/6/PM/S/1,588.00/E/0/1,497.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/31/2013		MIRU Ensign 316 SDFN
2	11/01/2013		MIRU slickline tag fill 7752 GL. Blow down well contol with 80 bbls ND wellhead NU Bop MIRU PRS EMI out 241 jts 2.38 tubing SWN SDFN
3	11/04/2013		Blow down well and control pickup RBP TIH 160 jts and set @ 5024 circulate gas out pressure test plug casing and wellhead to 2,000 psi TOOH blow down annular pull slips NU double entry RIH 30 jts 1 1/4 SWN SDFN
4	11/05/2013		Finish working 1 1/4 to 1482 w/ 47 jts circulate 1 hour SWN SDFN
5	11/06/2013		Hookup rig pump circulate MIRU Baker pump 255 sx g 15.8 cement @ 1508' no KB RDMO Baker Lay down 48 jts 1 1/4 IJ tubing ND Bop and double entry set slips @ 70,000 pack off bradenhead NU wellhead and Bop drain up SWN SDFN
6	11/07/2013		MBarronIRU JW RIH CBL RDMO JW Pickup retrieving head TIH circulate sand off RBP release TOOH Pickup NC XN TIH production tubing land well @ 7565 broach MIRU HS test wellhead to 5000 psi test good RDMO HS RDMO Ensign 316