



143 Diamond Avenue
Parachute, CO 81635
(970) 285-2650

Report for P/A conductors

Rod Cogburn

9/30/13

On September 19, 2013 four conductors were Permanently Abandoned on the D23 596 pad as shown in Photo 1.



The plates are labeled with the proper API and location numbers. Photo 2



Cement was pumped to surface as shown. The metal plates were then welded atop each conductor.

The PDOP and coordinates are tabulated along with the cement volumes.

Date of P/A	API Number	Well Name	Recorded PDOP	Latitude (NAD83)	Longitude (NAD83)	Concrete Volume
09/19/2013	T5 R96 05-045-11561	WF 15D	2.56	39.607712	-108.144853	14 sacks -2 Cubic Yards
09/19/2013	T5 R96 05-045-11563	WF 02B	2.46	39.607689	-108.144855	21 sacks-3 Cubic Yards
09/19/2013	T5 R96 05-045-11562	WF 14D	2.45	39.607692	-108.144833	21 sacks-3 Cubic Yards
09/19/2013	T5 R96 05-045-11560	WF 15B	2.34	39.607719	-108.144828	14 sacks-2 Cubic yards

Date of P/A	API Number	Well Name	Recorded PDOP	Latitude (NAD83)	Longitude (NAD83)	Cement Volume	Sacks
09/19/2013	T5 R96 05-045-11561	WF 15D	2.56	39.607712	-108.144853	2 Cubic Yards	14
09/19/2013	T5 R96 05-045-11563	WF 02B	2.46	39.607689	-108.144855	3 Cubic Yards	21
09/19/2013	T5 R96 05-045-11562	WF 14D	2.45	39.607692	-108.144833	3 Cubic Yards	21
09/19/2013	T5 R96 05-045-11560	WF 15B	2.34	39.607719	-108.144828	2 Cubic yards	14



Western Slope Concrete

PO Box 1319 Carbondale, CO 81623

Office: 970-963-3973 • Fax: 970-963-2412

Plant 001 - Carbondale - 0242 County Rd 104, Carbondale, CO 970-963-0180

Plant 002 - Piceance - 205009 County Rd 5, Rifle, CO 970-963-0180

10-1 Load	10-2 Leave Plant	10-3 Arrive Job Site	10-5 Start Discharge	10-6 Finish Disch.	10-9 Leave Job Site	10-10 Arrive Plant
		8:45	8:50	9:25	9:35	

In the event of delivery beyond curblane, this company will not assume liability for damage to sidewalk, driveway or other property. The purchaser shall in no event accept deliveries of materials not in accord with the agreement of the parties, but such materials shall be refused by the purchaser and returned to the seller with a written statement of the reason for the refusal thereof. Otherwise, receipt of such materials and the signature of the consignee or the consignee's agent shall preclude any and all claims by purchaser. No cancellation accepted after concrete has been loaded in carrier's truck at our plant.

NOTE: This concrete contains correct water contents for strength of mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

Because the conditions of use and application of colored concrete are beyond our control, Casey Concrete makes no warranty of merchantability or fitness for any particular purpose and expressly disclaims liability for consequential or incidental damages, whether based on warranty or negligence.

Water added on job at customer's request

Gal

PLANT	YARD TICKET#	ORDER#	TRUCK#	LOAD SIZE	MIX	SLUMP	DATE
71	115040	8848	79	10.00	7 SK CONDUCTOR PIP	4.00	05/19/12

CUSTOMER#	SOLD TO	P.O.#	PROJECT#
C1120	CHUCK CARON - CON LLC		000015

DELIVERY ADDRESS	ZONE#	USE	DRIVER
PARACHUTE CREEK MISC.			CASEY DRIVER

INSTRUCTIONS	
D-23 PAD EAST FORK CONDUCTOR GROUT	08:59 am

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
10.00	10.00	10.00	7SACK SAND	7 SK CONDUCTOR PIP CY			

CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES CAN CAUSE SKIN IRRITATION, SEVERE CHEMICAL BURNS OR SERIOUS EYE DAMAGE. Wear waterproof gloves, a long-sleeved shirt, full-length trousers, and proper eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are high enough to keep concrete from flowing into them. Wash wet concrete, mortar, cement, or cement mixtures from your skin immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement, or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN: USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES.

by: _____

CUSTOMER COPY

C-Con LLC

P.O. Box 1097
Rifle, CO 81650
Office 970-625-2572
Fax 970-625-3232

Invoice

Date	Invoice #
9/27/2013	996

Bill To
Encana Oil and Gas USA / Production

Project
D-23

P.O. No.

Description	Quantity	Unit	Unit Price	Amount
Invoice reflects pumping 10 sack cement / grout mix to close off 4 wells at the D-23 Well pad location.				
Well; WF15B D23 59605-045-11560-0000 cement / grout labor (includes pump)	2 1	cy ea	234. 250.	468.00 250.00
Well; WF15D D23 59605-045-11561-0000 cement / grout labor (includes pump)	2 1	cy ea	234. 250.	468.00 250.00
Well; WF02B D23 59605-045-11563-0000 cement / grout labor (includes pump)	3 1	cy ea	234. 250.	702.00 250.00
Well; WF14D D23 59605-045-11562-0000 cement / grout labor (includes pump)	3 1	cy ea	234. 250.	702.00 250.00

Thank you for your business.	Total	\$3,340.00
------------------------------	--------------	------------

Past due payments shall accrue interest @ 2.0% per month until paid in full. In the event C-Con LLC engages legal counsel to enforce any of the provisions herein, or to recover sums due, Customers shall pay all reasonable attorney's fees, costs and expenses incurred by C-Con LLC.