

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: NORGREN DONALD "E" #2			
Project:COLORADO-WELD-NAD83-UTM13		Site:NORGREN DONALD "E" #2	Rig Name No:CONCORD 5/5
Event: ABANDONMENT		Start Date: 10/18/2013	End Date: Spud Date: 4/25/1981
Active Datum: RKB @4,836.99usft (above Mean Sea Level)		UWI: 0/2/N/67/W/1/0/NWSW/6/0/0/0/0/0/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
2	10/18/2013		ROAD RIG. MIRU CONCORD #5. KILL WELL. ND BOP, NU WH. POOH W/ 254 JTS AND STAND BACK. SDFN.
3	10/21/2013		RU WIRELINE. RIH W/ GUAGE RING, POOH. RIH W/ CIBP SET AT 7700', POOH. RIH W/ CMT BAILER AND DUMP 2 SKS CMT ON CIBP, POOH. PT CIBP & CSG TO 1000PSI, WOULD NOT PRESSURE UP PAST 150SPI. RUN CBL FROM CIBP TO SURFACE. RD WIRELINE. RIH W/ PKR & TBG. SEE REMARKS
1	10/22/2013		CPNCORD 5. KILL WELL. RIH W/ CIBP ON TBG, HYDROTEST TO 3000PSI IN AND SET AT 6698.09'. RIG UP SANJEL PUMP 135 SKS 50/50 POZ "G". PULL 12 JTS TBG. CIRCULATE WITH 50BBL WATER & PUMP 21BBL OF DRILLING MUD. TOO H W/ TBG. ROLL HOLE AND KILL WELL. SEE REMARKS.
2	10/23/2013		KILL WELL. RIH W/ TBG, SET CIBP @ 4119'. RU SANJEL, MIX AND PUMP 525 SX CLASS "G". POOH W/ 12 JNTS, PUMP 40 BBL OF DRILLING MUD FROM 3760'-1310'. TOO H W/ TBG. RU WIRELINE, CUT CASING WITH JET CUTTER @ 1210'. RD WIRELINE, KILL WELL. SEE REMARKS...
3	10/24/2013		RIH W/ 43 JNTS TBG. RU SANJEL MIX AND PUMP 240SX TYPE III CMT. RD SANJEL. PULL 16 JNTS STANDS TBG, CIRCULATE WITH 22 BBL H2O. POOH W/ TBG. WOC FOR 4 HRS. RIH W/ TBG @ TAG TO @ 397'. LAY DOWN 8 JNTS TBG, WAIT ON DRILLING MUD. SEE REMARKS...
4	11/06/2013		Crew travel, safety. Dug up wellhead. Cut casing 6' below GL, removed wellhead. Tagged @ 98', Filled casing stub w 31 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.

REMARKS:

10/21/13 - ISOLATE HIC BETWEEN 1164' & 2439'. POOH W/ TBG AND PKR STANDING BACK. RIH W/ WIRELINE AND PERFORATE SQUEEZE HOLES @ 7040'. RD WIRELINE. SDFN.

10/22/13 - CONTINUE TOO H W/ TBG. STAND BACK 134 JNTS IN DERRICK. MIRU WIRELINE SHOOT SQUEEZE HOLES @ 5020' & 4060'. RIH W/ 12 STNDS AND POOH LAYING DOWN ON TRAILER.SDFN.

10/23/13 - ND BOP AND TBG HEAD. NU 4-1/2" EQUIPMENT. SPEAR CASING AND TOO H W/ 30 JNTS 4-1/2" CSG. CHANGE OVER TO 2-3/8" EQUIPMENT. SDFN.

10/24/13 - PUMP 19 BBL OF DRILLING MUD FROM 397' TO 100'. LD REMAINDER OF TBG. RU WIRELINE, SET 8-5/8" CIBP. RD WIRELINE. PT CSG AND CIBP TO 1000PSI FOR 15 MINUTES. HELD GOOD. ND BOP, NU WH. RDMO.