

US ROCKIES REGION

Anadarko Daily Summary Report

Well: KANZLER 6-1A

Project: COLORADO-WELD-NAD83-UTM13

Site: KANZLER 6-1A

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 10/25/2013

End Date: 11/13/2013

Spud Date: 4/8/2002

Active Datum: RKB @4,837.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/1/0/SENW/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/25/2013		MIRU, concord rig # 3, Blow down well & kill it W/ 40 bbls, ND WH NU BOP's tally out 246 jts 2 3/8, RU J-W wireline RIH W/ 4.5 gauge ring to 7800. PU CIBP RIH set it @ 7700 W/ sks of cmt on top, PT to 1000 test ok, PU 2nd CIBP RIH set it @ 7015.
2	10/28/2013		Crew to loc, RU Cementers pump 30 sks G cmt pull 25 jts circulated W/ drilling mud TOO H, RU WL RIH shoot sqz holes @ 5000 & 4040. PU CICR TIH set it @ 4086, RU cementers established circulation pump 420 sks G 86 bbls left 3 bbls on top of CICR RD cementers.
3	10/29/2013		Crew to loc, RU WL RIH cut csg @ 1193 RD WL, TOO H LD 27 jts 4 1/2 & TIH W/ 41 jts, RU Cementers RIH pump 240 sks type 3 62 bbls RD cementers, TOO H laying down tbg ND BOP's RU WL RIH tag TOC @ 111 ft set 8.625 CIBP @ 100 ft, Test csg to 1000 psi test ok.
4	11/13/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 41'. Filled stub w 25 bags 5000# cement. Capped casing stub w metal plate containing well info. Backfilled.
5	11/13/2013		TIME : 14:30, ROUTE : S12, WINS: 74800, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002755, GATHERER: KMG, STATION: 45700, LINE : 16-54-4, COMMENTS: P&A'd OFFLINE.