

US ROCKIES REGION

Anadarko Daily Summary Report

Well: P VILLE 31-7

Project:COLORADO-WELD-NAD83-UTM13

Site:P Ville Federal 18-7

Rig Name No:ECWS 22/22

Event: CONST- CAP WELL WORK

Start Date: 10/7/2013

End Date:

Spud Date: 1/7/2010

Active Datum: RKB @4,805.00usft (above Mean Sea Level)

UWI: P VILLE 31-7

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/09/2013		CREW TO LOC RU ECWS #22 CONTROL WELL NDWH NUBOP EMI PROD TBG OUT NO BAD TBG FOUND TIH SET RBP @ 4998' ROLL GAS TEST CSG TOO H W/ RETRIEVING HEAD NDBOP UNLAND PROD CSG NU DUAL ENTRY EQUIP NUBOP SECURE WELL SDFN
2	11/11/2013		CREW TO LOC SCP=0 TIH W/ 35 JNTS 1-1/4" WORK STRING TO 1175' TAG HARD CIRCULATE MIRU CEMENTERS PUMP 140 SKS "G" CEMENT TOO H W/ WORK STRING NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG NUWH NUBOP LOAD HOLE SD WOC
3	11/12/2013		CREW TO LOC RUN CBL FROM 1200'-SURFACE TOC=338' TIH TAG FILL CIRCULATE SAND OFF RBP RELEASE TOO H W/ RBP PU NC XN TIH LAND PROD TBG W/ 237 JNTS @ 7453.50' BROACH TO XN NDBOP NUWH TEST TOP FLANGE CONNECTION GOOD TEST SWI RDMO