

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ROLLIE J VINCENT UNIT 1

Project: COLORADO-WELD-NAD83-UTM13	Site: VINCENT ROLLIE J "B" #1	Rig Name No: KEY 104/104
Event: ABANDONMENT	Start Date: 9/5/2013	End Date:
Active Datum: RKB @4,863.99usft (above Mean Sea Level)		UWI: 0/2/N/67/W/12/0/SWSW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/11/2013		MIRU KEY 104, KILL WELL, NU BOP, RU FLOOR & TONGS, TOO, LOAD HOLE, RU WIRELINE, LOG WELL FROM 7000'-SURFACE, RIH W/ PERF GUN, CANT GET PAST TIGHT SPOT @ 6320', PULL OUT OF HOLE, RD WIRELINE, SWI, DRAIN UP, SDFN
2	11/12/2013		WAIT ON ORDERS, WAIT ON WIRELINE, RU WIRELINE, RUN GUAGE RING TO 6300', SET CIBP @ 6300', DUMP BAIL 2SX OF CEMENT ONTOP, SHOOT HOLES @ 5550'-5551' & 5325'-5327', TIH, SET CICR @ 5358', RU CEMENTERS, PUMP 90SX OF 13.5# CLASS G CEMENT, TOO, SWI, SDFN
3	11/13/2013		TIH, TAG TOC @ 4165', TOO, TIH W/ BIT & BIT SUB, SWIVEL UP & START DRILLING @ 4165', DRILL OUT TO 4500', ROLL HOLE CLEAN, PUMP MUD, TOO, LD TBG, SWI, DRAIN UP, SDFN
4	11/14/2013		START DRILLING @ 4500', DRILL OUT TO 5100', ROLL HOLE CLEAN, PUMP MUD, TOO, LD TBG, RU WIRELINE, SHOOT HOLES @ 4990'-4991' & 4085'-44087', RD WIRELINE, SWI, DRAIN UP, SDFN
5	11/15/2013		TIH, SET CICR @ 4150', PUMP 670SX OF 15.6# CLASS G CEMENT, TOO, LD TBG, EOT @ 1450', ROLL HOLE CLEAN, LD TBG, WOC, SHOOT HOLES @ 1250'-1251' & 875'-877', SET CICR @ 905', PUMP 150SX OF 14.2# TYPE 3 CEMENT, TOO, LD TBG, SWI, DRAIN UP, SDFN
6	11/16/2013		TIH, TAG TOC @ 275', TOO, LD TBG, RU WIRELINE, SET 4-1/2" CIBP @ 110', TEST CIBP TO 1000PSI - HELD, RDMO KEY 104
7	11/27/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 57'. Filled casing stub with 44 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.