

US ROCKIES REGION

Anadarko Daily Summary Report

Well: VINCENT ROLLIE J "B" #2

Project: COLORADO-WELD-NAD83-UTM13

Site: VINCENT ROLLIE J "B" #2

Rig Name No: KEY 104/104

Event: ABANDONMENT

Start Date: 11/1/2013

End Date: 11/21/2013

Spud Date: 6/15/1980

Active Datum: RKB @4,848.99usft (above Mean Sea Level)

UWI: SE/SE/0/2/N/67/W/12/0/0/6/0/S/1,080.00/E/0/1,100.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/01/2013		MIRU KEY 104, BLEED WELL DOWN, KILL WELL, NU BOP, RU FLOOR & TONGS, TOO, SWI, SDFN
2	11/02/2013		RU WIRELINE, SET 4-1/2" CIBP @ 7740', DUMP BAIL 2SX OF CEMENT ON TOP, TIH, EOT @ 7700', ROLL GAS OUT OF HOLE, TEST CIBP TO 1000PSI - HELD, TOO, LOG WELL, SWI, SDFN
3	11/04/2013		RU WIRELINE, SHOOT HOLES @ 7000', SET CIBP @ 6670', RD WIRELINE, HYDRO TEST TBG IN HOLE, STING INTO CIBP & SPACE OUT, RU CEMENTERS, PUMP 150SX OF 13.5 CLASS G CEMENT, PU HOLE, EOT @ 6150', ROLL HOLE CLEAN, SWI, SDFN
4	11/05/2013		PUMP MUD, TOO, LD TBG, RU WIRELINE, SHOOT HOLES @ 5100', PERF GUNS STUCK IN HOLE W/ ABOUT 50' OF WIRELINE, RD WIRELINE, TIH W/ TBG SPEAR W/ HOOKS TO CATCH WIRELINE, WORK FISH, TOO, NOTHING, TIH & WORK IT ON BOTTOM, LD 3 JTS, SWI, SDFN
5	11/06/2013		TIH, TAG @ 4715', FILL COMING IN ON US, CIRCULATE DOWN TO FISH, TAG SOLID @ 4880', WORK IT DOWN TO 5285', ROLL HOLE, TOO, LD TBG, GOT ABOUT 50' OF LINE OUT, BUT NO PERF GUNS, RU WIRELINE, SHOOT HOLES @ 4240', RD WIRELINE, SWI, SDFN
6	11/07/2013		TIH, SET CIBP @ 4300', PUMP 745SX OF 15.6# CLASS G CEMENT, PU HOLE, EOT @ 3650', ROLL HOLE W/ MUD', TOO, WAIT ON CEMENT, TIH, TAG TOC @ 3305', TOO, LD TBG, RU WIRELINE, CUT CSG @ 1180', ROLL HOLE, ND BOP, SPEAR CSG, NU BOP, TOO, LD CSG, SWI, SDFN
7	11/08/2013		TIH, EOT @ 1280', RU CEMENTERS, PUMP 260SX OF 14.2# TYPE 3 CEMENT W/ 1% CALCIUM, TOO, LD TBG, WAIT ON CEMENT, RD FLOOR & TONGS, ND BOP, NU WELLHEAD FLANGE & VALVE, SWI, SDFN
8	11/09/2013		RU WIRELINE, TAG TOC @ 770', RD WIRELINE, NU BOP, TIH, EOT @ 765', RU CEMENTERS, PUMP 180SX OF 15.6# CLASS G CEMENT, TOO, LD TBG, ND BOP, NU WELLHEAD FLANGE & VALVE, SWI, SDFN
9	11/11/2013		ND WELLHEAD, RU WIRELINE, TAG TOC @ 478', SET 8-5/8" @ 100', RD WIRELINE, NU WELLHEAD, TEST CIBP TO 1000PSI - HELD, RDMO KEY 104
10	11/21/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 101'. Filled casing stub w 31 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.
11	11/21/2013		TIME : 12:00, ROUTE : S12, WINS: 74384, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002847, GATHERER: KMG, STATION: 11153, LINE : 14-758-4, COMMENTS: P&A'd OFFLINE.