

US ROCKIES REGION

Anadarko Daily Summary Report

Well: SHAW FLOYD C UNIT #1

Project: COLORADO-WELD-NAD83-UTM13

Site: SHAW FLOYD C UNIT #1

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 9/19/2013

End Date:

Spud Date: 7/7/1973

Active Datum: RKB @4,841.00usft (above Mean Sea Level)

UWI: SW/SW/0/2/N/67/W/1/0/0/6/0/S/990.00/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/05/2013		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOO H w/75 stds. SI. SDFN.
2	11/06/2013		Finish TOO H. RU Warrior. Run 3.81" gaige ring. Set CIBP @ 7720'. Dump bail 2 sks cmt on CIBP. Run CBL. Cmt top @ 7220'. Cmt from 906' to 546'. Shoot 3 - .62" holes @ 7170' & 6 - .62" holes @ 6550'. Set retainer @ 6660'. PU stinger & TIH. SI. SDFN.
3	11/07/2013		RU Sanjel. Cmt Niobrara w/140 sx 50/50 pozmix w/20% silics flour. Stand back 4200'. LD remanling tbg. RU Warrior. Shoot 3 - .62" holes @ 4980' & 6 - .62" holes @ 4210'. Set retainer @ 4220'. PU stinger & TIH. SI. SDFN.
4	11/08/2013		RU Sanjel. Set Sussex plug w/780 sx G cmt w/1/4 #/sk Celloflake. Sting out & LD tbg & stinger. TIH to 950'. RU Sanjel & set surf plug w/45 sk Type III cmt w/2% CaCl2. LD tbg. SI. SDFN.
5	11/09/2013		RU Warrior. Tag cmt top @ 376' Cut off csg @ 150'. Circ well clean. ND BOP & tbg head. Unland csg. NU BOP. LD csg. ND BOP. RU Warrior & set 8 5/8" CIBP @ 100'. NU BOP. Test csg & CIBP to 1000 psi. OK. ND BOP. RDMO.
6	12/31/2013		Crew travel, Safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 100'. Filled casing stub w 46 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.