

US ROCKIES REGION

Anadarko Daily Summary Report

Well: CAMENISCH 1-15

Project: COLORADO-WELD-NAD83-UTM13

Site: CAMENISCH 2-15 PAD

Rig Name No: ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 11/1/2013

End Date:

Spud Date: 6/1/2008

Active Datum: KB @4,884.00usft (above Mean Sea Level)

UWI: 0/2/N/68/W/15/0/NWNE/6/PM/N/515.00/E/0/1,796.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	12/19/2013		MIRU ECWS #22 TBG/CSG=150 SCP=80 BLEW DOWN WELL CONTROL WELL NDWH NUBOP EMI PROD TBG FOUND NO BAD TBG PU RBP TIH SET AT 5002' W/ 160 JNTS ROLL GAS FROM HOLE TOO H W/ 2 ROWS SPOT SAND SECURE WELL SDFN
2	12/20/2013		CREW TO LOC WELL DEAD TOO H W/ RETRIEVING HEAD NDBOP NDWH NUFV TEST CSG TO 5000# GOOD TEST NDFV SPEAR AND WORK CSG TO UNLAND ND MANDREL NU DUAL ENTRY EQUIP TIH W/ 1500' WORK STRING PULL UP TO INSIDE SURFACE CSG SECURE WELL SDFN
3	12/23/2013		TIH REMAINING 65 JTS 1.25" TBG TO 3122' IN OPEN HOLE, CIRC WELL, SECURE WELL SDFN
4	12/24/2013		PUMP 560 SX CMT (G-NEAT), PULL 18 JTS 1.25" TBG, NDBOP, ND DUAL ENTRY FLANGE, RELAND CSG, NUBOP, SECURE WELL, SDFN WOC
5	12/26/2013		CBL FROM 3300 TO SURFACE, PULL RBP, TIH PRODUCTION TBG LAND @ W/ JTS, XN, NC. NDBOP, NUWH, FEST FLANGE TO 5K (GOOD TEST), RDMO, SKID BEAM TO NEXT WELL ON PAD, RU