

DUCO INC.

2403 ½ East Main

PO BOX 416

Rangely Colorado, 81648

CEMENT REPORT ON THE LOWER HORSE DRAW 2254

API # 05-103-09980

RIO BLANCO, COLORADO.


**ALL CEMENT PUMPED WAS CLASS G PORTLAND
CEMENT MIXED WITH FRESH WATER 5.5GALLONS PER
SKS. WEIGHTS WAS 15.8LBS PER GALLON**

**November 15, 2013. MIRU cement truck & pump. Rig pump lines up.
Mix & pump 160 sks (32 bbls slurry) @ 15.8 PPG, return cement water
to surface, cut wellhead off 4' below surface, top off Surface CSG,
Production CSG, & Production TBG (2.375 tbg) with 43 sks (8.7 bbls
slurry). WOC 1 hour, Cement tops do not fall, weld on name plate.**

KEVIN KING-COGCC-PE-DENVER, COLORADO

LANNIE MASSEY-ENCANA CONSULTANT-970-629-8733.

**JEFF RECTOR WITH DUCO INC.-970-629-2614. CEMENT & WORK OVER
FORMAN.**


Tyler Thyfault
Prod. Engineer - Encana