

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HELGOTH HEIRS UNIT #1

Project: COLORADO-WELD-NAD83-UTM13

Site: HELGOTH HEIRS UNIT #1

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 11/22/2013

End Date:

Spud Date: 8/28/1980

Active Datum: RKB @5,101.99usft (above Mean Sea Level)

UWI: HELGOTH HEIRS UNIT #1

| Report No | Report Date | MD (usft) | 24 Hr Summary |
|-----------|-------------|-----------|---|
| 1 | 11/22/2013 | | MIRU Basic 1549. |
| 2 | 11/23/2013 | | ND frac valve. NU BOP. RU Warrior & run CBL from 6340' to surf. Showed cmt from 990' to 936'. Shoot squeeze holes @ 5460' & 4540'. Set retainer @ 4550'. PU stinger & TIH. SI. SDFN. |
| 3 | 11/25/2013 | | RU Sanjel & squeeze Sussex w/650 sks G cmt w/.25 #/sk Polyflake from 5460' to 4540'. TOO. RU Warrior & set retainer @ 1600'. RU Sanjel. Pump 40 sks G cmt w/.25 #/sk Polyflake Thru hole in csg. No returns. TOO. SI. SDFN. |
| 4 | 11/26/2013 | | RU Warrior. Shoot 3 - .62" holes @ 1250'. Shoot 6 - .62" holes @ 1030'. Set retainer @ 1040'. TIH & sting into retainer. RU Sanjel. Squeeze w/80 sks Type III cmt w/2% CaCl2. Sting out & pump 20 sks Type III cmt. TOO. WOC. Cut csg @ 300'. LD csg. TIH. SI |
| 5 | 11/27/2013 | | RU Sanjel. Set surf plug from 350' to 80' w/150 sks Type III cmt w/2% CaCl2. LD tbg. ND BOP. WOC. RU Warrior & tag cmt @ 80'. Set 8 5/8" CIBP @ 75'. NU BOP. Test csg to 1000 psi. OK. ND BOP. RDMO. |
| 6 | 01/09/2014 | | Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 65'. Filled casing stub with 40 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled. |