

LEASE DESCRIPTION: Brophy, T. 55-21

LOCATION: 900' FSL & 1740' FEL, SWSE/4 Section 21-T4N-R46W

Rosewood Resources  
ELEV: 3901' GR

COUNTY: Yuma STATE: Colorado API #: 05-125-07237-00 Spvr: James

FIELD: Waverly

09/04/07 MIRU ROSEWOOD SLICKLINE TO RUN FLUID LEVEL. SICP 205#. PERFS AT 2746' TO 2776'. 84 JOINTS, 67 JOINTS TO FLUID, FLUID DEPTH @ 2178'. 568' OF FLUID ABOVE THE PERFS AND 561' ABOVE THE SEAT NIPPLE. DROPPED 4 SOAP STICKS DOWN WELL AND STARTED TO TRY AND UNLOAD.

01/29/09 RSC ON LOCATION. PREPARE TO PLUG. DUG PIT AND INSTALLED PANELS.

01/30/09 RSC DUG BIGGER PIT FOR PLUGGING OPERATIONS AS PER COGCC REPRESENTATIVE MIKE LEONARD. RE-INSTALLED PANELS. MIRU PEAK WIRELINE UNIT. SET CIBP @ 2700'. DUMPED 2 SKS CEMENT ON TOP OF CIBP. PERFORATED 3 HOLES IN 4 ½" CSG @ 547'. RDMO PEAK WIRELINE UNIT. MIRU LONGHORN CEMENTERS ON 4 ½" CSG. ESTABLISHED CIRCULATION OUT SURFACE CSG W/ WATER. MIXED AND PUMPED 95 SKS CEMENT @ 15 PPG. LEFT 547' OF CEMENT PLUG INSIDE 4 ½" CSG AND ALSO BETWEEN 4 ½" CSG AND SURFACE CSG. RDMO LONGHORN CEMENTERS. WILL CUT OFF AND CAP CASING ON MONDAY 2/2/09. COGCC REPRESENTATIVE MIKE LEONARD WITNESSED PLUGGING JOB.

02/03/09 RSC DUG UP AROUND WELL HEAD AND CUT OFF WELL. WELDED ON CAP AND CUT OFF RISER.