

US ROCKIES REGION

Anadarko Daily Summary Report

Well: CANNON FEDERAL 4-17A

Project: COLORADO-WELD-NAD83-UTM13

Site: CANNON FEDERAL 4-17A

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 10/28/2013

End Date:

Spud Date: 11/1/2002

Active Datum: RKB @4,866.99usft (above Mean Sea Level)

UWI: 0/2/N/66/W/17/0/NWNW/6/0/N/460/W/0/-521/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	12/09/2013		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOO H & tally tbg. Wait on wireline. RU Warrior. Run 3.81" gauge ring to 7800'. Set CIBP @ 7758'. SI. SDFN.
2	12/10/2013		TIH to 7100'. RU Sanjel & spot 30 sks G cmt w/20% silica flour from 7100' to 6385'. Stand back 5000' of tbg. LD remaining tbg. RU Warrior. Tag cmt top @ 6385'. Shoot 3 -.62" holes @ 5250' & 6 -.62" holes @ 5000'. Set retainer @ 5010'. PU stinger & test.
3	12/11/2013		Wait on Sanjel. RU Sanjel & squeeze Sussex w/175 sks G cmt w/.25 #/sk Polyflake. Stand back 1800' of tbg. LD remaining tbg. RU Warrior & cut of csg @ 1700'. ND BOP. Unland csg. NU BOP. LD csg. TIH w/1800' of tbg. SI. SDFN.
4	12/12/2013		RU Sanjel & spot 405 sks Type III cmt w/2% CaCl2 & 1/4 #/sk Polyflake from 1800' to 270'. LD tbg. NC BOP. RU Warrior & tag cmt top @ 270' & set 8 5/8" CIBP @ 110'. NU BOP. Test to 1000 psi. OK. ND BOP. RDMO.
5	01/13/2014		Crew travel, Safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 110'. Filled casing stub with 52 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.