

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UNIT "A" GAS UNIT #1

Project:COLORADO-WELD-NAD83-UTM13

Site:UNIT "A" GAS UNIT #1

Rig Name No:CONCORD 3/3

Event: ABANDONMENT

Start Date: 12/20/2013

End Date: 1/16/2014

Spud Date: 4/15/1971

Active Datum: KB @5,006.00usft (above Mean Sea Level)

UWI: 0/2/N/67/W/16/0/NENE/6/0/N/1320/E/0/1100/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	12/17/2013		MIRU Canary slickline, retrieve tools, tag fill @8020.RDMO Canary.MIRU CONCORD 3. CP-TP 250,SCP:0.BD-KW w/30 bbls.NDNU BOP.POOH-SB-236, tally tbq.LD 15 jts.Drain pump-Lines,SWI-SDFN.CT to yard.
2	12/18/2013		CT to loc.CP-TP:50,SCP:0.BD control well.MIRU Pioneer W/L.TIH w/ GR-JB to 8062.TIH w/CIBP,set @7954.TIH w/Dump Bailer,spot 2 sxs.CMT.TIH w/CIBP,set @ 7540.RDMO Pioneer.TIH w/ 237 jts.tag CIBP,PU 10'.PT CIBP to 1000,held.MIRU Baker Hughes.See comments.
3	12/19/2013		TIH w/ CICR. Set CICR at 4440. Test tbq to 2000 PSI. RU Baker. Pumped 425 SX 15.8# G cement w/ cello flake. Lost returns 25 BBL into job. Disp to CICR. TOO H. SDFN.
4	12/20/2013		TIH w/ pkr. Tag at 3500. Set pkr. Test top holes to 1000. Held good. TOO H & LD 3000' tbq. RU Pioneer. Cut csg at 1330 w/ jet cutter. Blew cutter up hole. Pulled out of rope socket. Circ mud & gas from well. NDBOP. Unland csg. NUBOP. TOO H & LD 1330' csg. S
5	12/21/2013		TIH to 1430. RU Baker. Pumped 450 sx Type 3 cement. Had good returns thru out job. TOO H & LD tbq. SWI. SDFN.
3	12/23/2013		CT to loc.Pressures=0. TIH tag cement @ 606'.Circ.well.PU to 600' w/ 19 jts. Wait for CMT.MIRU Baker Hughes.Pump 115 sxs. 30.9 bbls.14.0ppg,1.51 cuft/sk.RDMO Baker Hughes.PU-LD 16 jts.Reverse circ.clean,SDFN.CT to yard.
6	12/24/2013		CT to loc.TIH,tag TOC @150'.ND BOP.MIRU Pioneer wireline.TIH w/ 8 5/8 CIBP, set @ 100' KB.PT plug to 1000-15 min.HELD GOOD.RDMO W/L.RDMO Concord # 3.
7	01/16/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 98'. Filled casing stub with 49 bags 5000# cement. Capped casing stub with metal plate containing well info. Backfilled.
8	01/16/2014		TIME : 10:30, ROUTE : S12, WINS: 74434, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002499, GATHERER: KMG, STATION: 45272, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.

COMMENTS:

12/18/13 - Pump 10 bbl.H2O spacer,12 bbls.of 50 sx.POZ/G,.1%R-3,.6%FL-52,.1%SMS@14.5ppg.Disp.23 bbls.RDMO BH.PU-SB 6 stds.Reverse 60 bbls.9.0 mud.POOH-SB 138jts.LD rest.MIRU W/L,TIH Shot sqz..holes @ 5130 & 4400',1ft.3spf,0.5"EHD,120 phasing eachRD Pioneer.SWI-SDFN.