

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-WITTEMEYER 7-2A			
Project:COLORADO-WELD-NAD83-UTM13		Site:HSR-WITTEMEYER 7-2A	
Event: ABANDONMENT		Rig Name No:BASIC 1549/1549	
Start Date: 12/3/2013		End Date:	
Active Datum: RKB @4,862.99usft (above Mean Sea Level)		Spud Date: 2/1/2000	
UWI: 0/2/N/67/W/2/0/NESW/6/0/N/2031/E/0/2104/0/0			
Report No	Report Date	MD (usft)	24 Hr Summary
1	12/24/2013		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOO H & tally tbgs. SI. SDFN.
2	12/26/2013		RU Warrior & run 3.81" gauge ring to 7800'. Set CIBP @ 7775'. Dump bail 2 sks cmt on CIBP. TIH w/ tbgs to 7426'. RU Sanjel. Spot plug from 7426' to 6700' w/25 sks G cmt w/20% silica flour. LD tbgs & land @ 4900' RU Sanjel & set plug from (See remarks)
3	12/27/2013		RU Warrior & cut csg @ 990'. Circ well. ND BOP. Unland csg. NU BOP. LD csg. TIH w/tbgs to 1060'. Wait on Sanjel. RU Sanjel & spot cmt plug from 1060' to 280' w/300 sks Type III cmt w/2% CaCl ₂ & 1/4 #/sk Polyflake. LD tbgs. ND BOP. (See Remarks)
4	01/24/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 75'. Filled casing stub with 36 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.

REMARKS:

12/26/13 - 4900' to 3450' w/110 sks G cmt. Stad back 950' of tbgs. LD remaining tbgs. SI. SDFN.

12/27/13 - RU Warrior.Tag cmt top @ 280'. Set 8 5/8" CIBP @ 95'. NU BOP. Test csg & CIBP to 1000 psi. OK. ND BOP. RDMO.