

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ROCKY MTN COORS GU #2

Project: COLORADO-WELD-NAD83-UTM13

Site: ROCKY MTN COORS GU #2

Rig Name No: ECWS 19/19

Event: ABANDONMENT

Start Date: 11/20/2013

End Date: 1/8/2014

Spud Date: 6/1/1980

Active Datum: RKB @4,837.99usft (above Mean Sea Level)

UWI: 0/2/N/68/W/1/0/NWSW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/20/2013		MIRU ECWS 19. Control well. NDWH. NUBOP. TOO H & tally tbg. SDFN.
2	11/21/2013		RU Pioneer. Set CIBP at 7682. Dumpbail 2 sx cement on CIBP. Load csg. Ran CBL from 7625-6800, 5230-4190, 2230-0. TOC at 7050. Test CIBP/csg to 1000 for 15 min. Shot squeeze holes at 7040. Set CICR at 6610. SDFN.
3	11/22/2013		TIH. Hydrotest tbg to 3000. Sting into CICR. RU Sanjel. Pumped 175 sx Thermal 35 cement at 15.4# / gal. TOO H. RU Pioneer. Shot squeeze holes at 4770, 3910. SDFN.
4	11/23/2013		TIH w/ CICR. Set CIC R at 3975. RU Sanjel. Pumped 20 BBL SMS, 470 sx G cement w/ cello flake. Had good returns thru out job. Left 3 BBL cement on CICR. Wait on trailer. TOO H & LD tbg. SDFN.
5	11/25/2013		TIH, TOO H & LD tbg. RU Pioneer. Jet cut cdg at 790.. Circ. LD csg. TIH w/ 890' tbg. RU Sanjel. Pumped 160 sx Type 3 cement. Had good returns till end of job. Flowline plugged off. Bled PSI off flowline. TOO H & LD tbg. SDFN.
6	11/26/2013		TIH. Tag at 450. RU Sanjel. Pumped 50 sx Type 3 cemen w/ 2% CaCl & cello flaket. TOO H. SDFN.
7	11/27/2013		TIH. Tag at 290. TOO H & LD tbg. NDBOP. RU Pioneer. Set 8 5/8 CIBP at 95'. NUBOP. Test CIBP to 1000. Held good. NDBOP. RDMO.
8	01/08/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 83'. Filled casing stub with 31 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
9	01/08/2014		TIME : 13:00, ROUTE : S13, WINS: 74340, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002766, GATHERER: KMG, STATION: 11131, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.