

US ROCKIES REGION

Anadarko Daily Summary Report

Well: SHAFER USX W 35-7

Project: COLORADO-WELD-NAD83-UTM13

Site: SHAFER USX W 35-7

Rig Name No: CONCORD 5/5

Event: CONST- CAP WELL WORK

Start Date: 11/27/2013

End Date:

Spud Date: 6/8/1983

Active Datum: RKB @5,111.00usft (above Mean Sea Level)

UWI: SHAFER USX W 35-7

Report No	Report Date	MD (usft)	24 Hr Summary
1	12/10/2013		MIRU Slickline,RIH Remove production EQP,POOH,RIH TAG FILL,POOH,RDMO.
2	12/13/2013		MIRU Service Rig & EQP,Control well, ND WH, NU BOPs, MIRU EMI EQP, TOOHD LD BAD TBG.
3	12/16/2013		CT,SM,PU RBP TIH SET W/228 JTS @7269',C&CH clean,Spot sand,Test RBP to 1000psi,TOOH.
4	12/17/2013		CT,SM,Isolate top and bottom of CSG leak,TOOH, ND BOPs,ND WH,ND Scsg head, Install new Scsg head,Install 5000psi WH,NU BOPs.SDFN,CT.
5	12/18/2013		PU RH, TIH W/ 228JTS , C&CH Clean, Release RBP TOOHD.MIRU Wireline TIH W/ CIBP set @7952' DB 2 SX CM, Set 2nd CIBP @7280',RDMO WL.
6	12/19/2013		CT,SM,Work on stuck RBP C&CH,MIRU WL, Run free point,POOH,RIH W/ Cutter, Cut TBG @3760'.LD 1 JT, SDFN CT.
7	12/20/2013		TOOH W/ 116 JTS & 10 Cut JT,PU Over shot,Bumper sub,Jars,4xDriller collars,Energizer, 115 JTS 2-3/8" J-55,Latch on and Jar on RBP.
8	12/21/2013		CT,SM, JAR on RBP,SDFN, CT.
9	12/23/2013		CT,SM,Release off of fish TOOHD, Stand back collars, PU Burn shoe and Washover pipe and Jars, TIH Tag up break circulation Mill on RBP.SDFN,CT.
10	12/24/2013		CT,SM,Swivel up 1 JT C&CH Drill on RBP, SDFN, CT.
11	12/26/2013		CT,SM,RIH W/ 37 JTS Tag up,Rig up Swivel,Drill on RBP W/ Burn Shoe, TOOHD W/ TBG, LD Tools.SDFN,CT.
12	12/27/2013		CT,SM,PU Fishing Tools TIH Latch on and Jar on RBP.
13	12/28/2013		CT,SM,PU Tapered Mill & TIH W/ TBG Tag up & RU Power Swivel Mill on BAD CSG Between 3778'-3794'.
14	12/30/2013		CT,SM,PU Burn Shoe & Wash over pipe & Jars, TIH W/ TBG Tag up on RBP & Mill on RBP.TOOHD & SDFN, Drain P&T Lines, CT.
15	12/31/2013		CT,SM,PU Burn Shoe & Wash Over Pipe, TIH Tag Up On RBP & RU Power Swivel & Mill On RBP, TOOHD, SDFN, Drain P&T Lines, CT.
16	01/02/2014		CT, SM, Ru Fishing Tools, TIH W/ TBG , Tag Fish & Jar on RBP/ Could not latch on, TOOHD,TIH W/ TBG Tag Fish & TOOHD & RIH W/ Mill & Dress Up TBG Fish,TOOH, SDFN,CT.
17	01/03/2014		CT,SM, TIH Drill Collars & LD Drill Collars, TIH W/ TBG To 3860' , MIRU WireLine & Run Gyro On Well Bore, RDMO WireLine, LD TBG On Trailer, Prep Well For Cement Job.
18	01/04/2014		CT,SM,TIH W/ TBG Tag Up & Set TBG For Cement, & MIRU SANJEL 3 Stage Cement W/ 195 SX Class "G" Cement, & RD Cement Crew,SDFN, CT.
19	01/06/2014		CT,SM, Warm Up EQP, TIH & Tag Cement Top, LD TBG, TIH W/ 73 JTS , SDFN,CT
20	01/07/2014		CT,SM,TIH Set TBG Above CMT Top, Pump 26bbl 9lb Mud, TOOHD LD 36 JTS & Stand Back 19 Stands,MIRU Wireline & Jet Cut CSG @ 920' RDMO WL,ND,NU,LD CSG On Trailer, SDFN,CT.
21	01/08/2014		CT,SM,ND WH, NU Flang, NU BOPs, RU Laydown Line & LD CSG On Trailer,TIH W/2-3/8" TBG=39JTS=1238',MIRU CMT EQP,Pump 125 SX Type 3 CMT From 1238'-570',TOOH W/TBG RC POOH,RDMO CMT EQP,
22	01/09/2014		CT,SM,TIH Tag Up Spot 33 bbl of 9 lb Mud,LD TBG, MIRU WireLine, Set CIBP @ 100', RDMO WireLine,RDMO Work Over Unit.
23	01/10/2014		MIRU WireLine,RIH Set 9-5/8" CIBP @ 96',POOH,RDMO WireLine.
24	02/03/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 95'. Filled casing stub with 43 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.