



Project: TR 28-05S-097W
Site: TR 24-28-597 Pad
Well: TR 423-28-597
Plan #6 12Aug13 kjs

T

M

Azimuths to True North
Magnetic North: 10.88°
Magnetic Field
Strength: 52579.6snT
Dip Angle: 65.85°
Date: 4/14/2008
Model: IGRF200510

ANNOTATIONS									
TVD	MD	Inc	Azi	+N/-S	+E/-W	Vsect	Departure	Annotation	
120.00	120.00	0.00	0.00	0.00	0.00	0.00	0.00	Start Build 2.00	
568.40	570.25	9.01	357.27	35.27	-1.68	35.20	35.31	Hold 9.00 Inclination	
5050.13	5107.91	9.01	357.27	744.70	-35.54	743.30	745.55	Start Drop -1.50	
5648.00	5708.25	0.00	0.00	791.73	-37.79	790.23	792.63	Vertical	
5748.00	5808.25	0.00	0.00	791.73	-37.79	790.23	792.63	Mesaverde	
9268.00	9328.25	0.00	0.00	791.73	-37.79	790.23	792.63	TD at 9328.25	