

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HEIT 10-13A

Project: COLORADO-WELD-NAD83-UTM13

Site: HEIT 10-13A

Rig Name No: LEED 724/724

Event: ABANDONMENT

Start Date: 9/24/2013

End Date: 3/3/2014

Spud Date: 11/14/2002

Active Datum: RKB @4,865.99usft (above Mean Sea Level)

UWI: NW/SE/0/2/N/67/W/13/0/0/6/0/S/2,444.00/E/0/2,120.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/23/2013		MIRU CORE-TECH SLICKLINE FISHED TOOLS @ 7812' TAG FILL @7946'
2	10/28/2013		MIRU Leed 724 TP:200,CP:200,SCP:0. Blew down well & contolled it, NDWH NUBOP RU work floor TOO H tally out 228 jts MIRU Warrior's wireline RIH w/gauge ring & junk basket down to 7820' set CIBP @ 7720' RDMO wireline, loaded csg SWI SDFN.
3	10/29/2013		CT to loc. CP:1100 SCP:0, Blew down well press test CIBP to 1000/15mins held good, MIRU Warrior spot cmt on CIBP @ 7120' RD. Pres. test CIBP to 1000/15mins held good, RU Hole Seekers tester; HYDROTEST 226 JTS IN CIRCUL WELL, MIRU SANJEL PUMP 30SKS CRMK
4	10/30/2013		CT TO location TIH tag TOC @ 4210' called Engineer w/TOC. He sugested to pump 30 sks of CMT, MIRU sanjel pump 30 SK of CMT 15.6ppg, 1.15cf/sk with EOT @ 4210' PUH to 3579' rev. circ. & spot 35bbls 9.0ppg SB 1400' of tbg LD rest of tbg SEE REMARKS.
5	10/31/2013		CT to loc. TIH tag TOC @ 250' TOO H LD TBG ND BOP and spool RU Warrior's WL Set 8 5/8" CIBP @ 110' NU Spool & BOP PT CIBP to 1000/15min, held good ND BOP & spool RDMO LEED 724
6	03/03/2014		TIME : 17:00, ROUTE : W15, WINS: 74400, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34003391, GATHERER: KMG, STATION: 45404, LINE : 20-415-3, COMMENTS: P&A'd OFFLINE.
7	03/03/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 56'. Filled casing stub with 28 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.