

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: SACK ALBERT UNIT 1			
Project:COLORADO-WELD-NAD83-UTM13		Site:SACK ALBERT UNIT 1	Rig Name No:BASIC 1509/1509
Event: CONST- CAP WELL WORK		Start Date: 2/11/2014	End Date: Spud Date: 11/19/1973
Active Datum: DFE @0.00usft (above Mean Sea Level)		UWI: 0/1/N/67/W/22/0/NESW/6/0/0/0/0/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	02/11/2014		MIRU CANARY S/L. FISH SV. TAG FILL @ 8089 GL. RDMO S/L. MIRU BASIC 1509. RU PUMP/TANK. 450/450/SURF 0. BD & KILL WELL W/30 BW-BIO. NDWH.(HAD TROUBLE W/RUSTED BOLTS) NUBOP XO TO 2-3/8 EQUIP. TALLY OOH W/72 STDS. DRAINUP. SWI SDFN
2	02/12/2014		TOOH W/REST OF TBG. PU RBP. TIH. RBP STACKED OUT @ DV TOOL DEPT (846"). TOOH LD RBP. WAIT ON TAPERED MILL. PU MILL & RIH. RU P. SWIVEL. MILLED THROUGH TIGHT SPOT. RD SWIVEL. TOOH LD MILL. PU RBP. TIH & SET @ 7987. CIRC GAS OUT. SEE REMARKS:
3	02/13/2014		RU PICK T. EMI OOH W/REST OF TBG. 258 JTS. ALL TBG BAD. RU WARRIOR. RUN CBL UNDER 1000 PSI. FROM 7980 TO SURF. TOC @ 7410. W. ON ORDERS. DUMP BAIL 2 SX SAND ON RBP. SHOT SQUEEZE HOLES @ 7350 & 6800. EACH @ 3 SPF. .38" EHD. RD WARRIOR. SWI. DRAIN UP SDFN.
4	02/14/2014		PU CICR. SINGLE IN W/ TBG. SET CICR @ 6850 . RU BAKER. PUMP 10 BW. 160 SX 50/50 POZ "G". W/20% SILICA FL. 3% GEL. .1% SODIUM M .4% FL-52. MIXED @ 13.5 PPG & 1.71 CF/SK. DISP W/32 BW. STING OUT & PUH TO 6725. REV CIRC W/52 BW. RD BAKER. TOOH. SDFN
5	02/18/2014		PU BIT. TIH. TAG TOC @ 6800. RU P.SWIVEL. DRILL CEMENT TO CICR. TEST CSG. PRESSURE BLED OFF @ 500 PSI TO 0. PUMP 3 BBLs. PRESSURE UP TO 1000. BLED OFF TO 800. RD P.SWIVEL TOOH. LD BIT. TIH TO 6790. RU BAKER. SEE REMARKS:
6	02/19/2014		TOOH. PU BIT & TIH. TAG TOC @ 6672. RU POWER SWIVEL. DRILL 108' TO 6780 20' ABOVE PERFS. . CEMENT TOO SOFT. CIRC CLEAN. LD SWIVEL. PULL 2 JTS. SWI SDFN.
7	02/20/2014		PU POWER SWIVEL. DRILL CEMENT TO 6811. HYD HOSE. BUSTED ON RIG. REMOVE & REPLACED. TEST SQ HOLES @ 6800 TO 1000. OK. DRILL CEMENT & CICR THROUGH SQ HOLES @ 7350. CIRC CLEAN. RD SWIVEL. TEST CSG TO 1000. GOOD TEST. DRAIN UP SWI SDFN
8	02/21/2014		TOOH. LD BIT. RU WARRIOR W/L. RUN CBL FROM 7450 TO 6590. TOC @ 6780. RD WARRIOR. NDBOP. RU R. IRON. REMOVE & REPLACE SURF HEAD. WELD BELL NIPPLE. INSTALL 5K WELLHEAD. RD R. IRON. NUBOP. PU RETREAVING HEAD. TIH TO 7900. SWI DRAIN UP. SDFN
9	02/22/2014		CIRC SAND OF RBP. RELEASE & POOH. RU HS T. PU PACKER. RIH HYDROTESTING TO 6000. RD HS T. NDBOP. SET PACKER. NUWH. LAND W/221 2-3/8 JTS, AS-1 PACKER, 37 JTS, XN, NC. EOT @ 8006 KB. LOAD BACK SIDE W/H2O-BIO & TEST TO 1000. OK TEST WH TO 5000. OK. RDMO.

#### REMARKS:

02/12/14 - PRESSURE TEST CSG TO 1000. GOOD TEST. RU PICK TESTERS. EMI OOH W/167 JTS. RD PICK T. DRAIN UP. SWI. SDFN

02/18/14 - PUMP 25 SX "G" W/.15% R-3, .4 CD-32, .4% ASA-301, 20% SILICA FLOUR @ 15.8 PPG & 1.36 CF/SK. DISP W/ 24 BW. PUH TO 10 STDS TO 6230. CIRC 3 BW TO CLEAR TBG. PUMP 1 BBL INTO PERFS PRESSURE 600. BLED OFF TO 380 PSI. WAIT 30 MIN PUMP .5 BBLs. PRESSURE UP TO 600. BLED OFF TO 377. SWI. RD BAKER SDFN