

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: FIECHTNER POOLING UNIT #1

Project: COLORADO-WELD-NAD83-UTM13

Site: FIECHTNER POOLING UNIT #1

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 1/22/2014

End Date: 3/12/2014

Spud Date: 4/17/1971

Active Datum: RKB @4,865.99usft (above Mean Sea Level)

UWI: SE/SW/0/3/N/67/W/18/0/0/6/0/S/1,065.00/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	01/22/2014		MIRU, concord rig # 3
2	01/23/2014		Crew to loc, NU BOP's PU 1 jt, RU sanjel pump 20 sks of thermal 35, 5 bbls, LD 20 jts circulated well W/ drilling mud, TOO H RU WL RIH tag TOC @ 6170 & perforate sqz holes @ 4700 RD WL circulated well W/ drilling mud SWI SDFN.
3	01/24/2014		Crew to loc, Circulated well W/ drilling mud. RU sanjel pump 300 sks of 0-1-0G 61 bbls, RD sanjel LD 4 jts circulated W/ drilling mud TOO H, CICR @3824' RU WL RIH cut csg @ 1105 well came around circulated gas RD WL roll the hole for 2 hrs SWI SDFN
4	01/27/2014		Crew to loc, ND BOP's Unland csg NU BOP's, TOO H W/ csg TIH W/ 38 jts. RU sanjel pump 275 sks of type 3, 71 bbls TOO H SWI SDFN.
5	01/28/2014		Crew to loc, PU 12 jts tag TOC @ 410 LD tag jts, RU WL RIH set 8.625 CIBP @ 100 ft PT to 1000 psi good test, ND BOP's RDMO.
6	03/12/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 99'. Filled casing stub with 42 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
7	03/12/2014		TIME : 14:30, ROUTE : N24, WINS: 74282, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002982, GATHERER: KMG, STATION: 07595, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.