

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BERRY 41-8

Project:COLORADO-WELD-NAD83-UTM13

Site:BERRY 41-8

Rig Name No:KEY 104/104

Event: ABANDONMENT

Start Date: 3/12/2014

End Date:

Spud Date: 1/24/1994

Active Datum: RKB @4,837.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/8/0/NENE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	03/12/2014		MIRU KEY 104, BLEED WELL DOWN, KILL WELL, NU BOP, RU FLOOR & TONGS, TOO, LD TBG, SWI, DRAIN UP, SDFN
2	03/13/2014		RU WIRELINE, SET 3-1/2" CIBP @ 6880', RD WIRELINE, TIH, EOT @ 6870', RU CEMENTERS, TEST CSG TO 3000PSI - HELD, PUMP 30SX OF 15.8# CLASS G CEMENT, TOO, LD TBG, RD FLOOR & TONGS, GET EVERYTHING READY TO CUT CSG, SWI, DRAIN UP, SDFN
3	03/14/2014		RU WIRELINE, CUT CSG @ 4390', RD WIRELINE, ROLL HOLE, ND BOP, UNLAND TBG, NU BOP, RU CEMENTERS, PUMP 320SX OF 15.6# CLASS G CEMENT, TOO, LD TBG, CHANGE OVER FOR 2-1/16" TBG, SWI, DRAIN UP, SDFN
4	03/15/2014		TIH, TAG TOC @ 3718', PULL UP HOLE, LD TBG, EOT @ 900', RU CEMENTERS, PUMP 370SX OF 14.2# TYPE 3 CEMENT, PULL UP HOLE, LD TBG, EOT @ 130', ROLL HOLE CLEAN, TOO, LD TBG, SWI, DRAIN UP, SDFN
5	03/17/2014		RU WIRELINE, TAG TOC @ 155', SET 8-5/8" CIBP @ 100', RD WIRELINE, TEST CIBP TO 1000SPI - HELD, RDMO KEY 104
6	04/04/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged at 90'. Filled casing stub with 42 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.