

US ROCKIES REGION

Anadarko Daily Summary Report

Well: FRANK 13-6

Project:COLORADO-WELD-NAD83-UTM13

Site:FRANK 14-6 PAD

Rig Name No:ECWS 19/19

Event: ABANDONMENT

Start Date: 2/21/2014

End Date:

Spud Date: 4/27/2008

Active Datum: KB @4,965.00usft (above Mean Sea Level)

UWI: 0/5/N/67/W/6/0/SESW/6/PM/S/647.00/W/0/2,306.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/21/2014		MIRU. NDWH. NUBOP. TOOH & tally. SDFN.
2	02/22/2014		TIH. Hydrotest tbg to 3000 into hole. Tag RBP at 7946. PU 2'. RU Sanjel. Pumped 70 sx 15.8# G cement w/ silica flour. TOOH to 4700. SDFN.
3	02/24/2014		TIH. Tag at 6720. TOOH & LD 2000' tbg. EOT = 4700. RU Sanjel. Pumped 45 sx 15.8# G neat cement. TOOH. SDFN.
4	02/25/2014		TIH. Tag at 4120. TOOH & LD 3000' tbg. EOT at 1100. RU Sanjel. Pumped 30 sx 15.8# G cement. TOOH. SDFN.
5	02/26/2014		TIH. Tag at 620. TOOH & LD tbg. Broke circ dncsg & up surface csg. NDBOP. RU Sanjel. Pumped 65 sx 15.8# G cement. Pumped wiper plug, disp to 150'. Got cement in returns at very end of job (1/2 BBL). SWI. SDFN.
6	02/27/2014		ND cement head. RU Pioneer. Tag at 110. Set CIBP at 100. NUWH. Test CIBP to 1000 PSI for 15 min. Held good. RDMO.
7	04/16/2014		Crew travel, safety. Dug up casing. Cut 4-1/2" and 8-5/8" casing 6' below GL. Tagged @ 85' in 4-1/2, cement at surface in 8-5/8". Filled casing stub with 13 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.