

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: INVESTMENT USX VV7-17			
Project:COLORADO-WELD-NAD83-UTM13	Site:INVESTMENT USX VV7-17		Rig Name No:CONCORD 5/5, TR DENNER 1/1
Event: CONST- CAP WELL WORK	Start Date: 4/14/2014	End Date:	Spud Date: 6/24/1978
Active Datum: RKB @5,088.00usft (above Mean Sea Level)		UWI: C/NE/0/1/N/67/W/7/0/0/6/PRIME/N/1,318.00/E/0/1,313.00/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	04/14/2014	8308	CT,SM,MIRU WOU & EQP,RU P & T lines,T=150#,C=150#,Scsg=0#,BD well,Kill W/50bbl,ND WH, NU BOPs,MIRU P.R.S EMI EQP,TOOH Tally out,266 GOOD Yellow band,RDMO EMI EQP, PU RBP for 4.5" CSG & TIH W/ 250 JTS,set RBP @ 7700', C&CH clean,See comments.
2	04/15/2014	8308	CT,SM,TOOH W/ TBG stand back,MIRU Wireline & RIH W/ CBL, CMT Top@7450', RDMO W.L, Tie back D.L, ND BOPs,ND W.H, Spear into 4.5" CSG, MIRU Welder, Cut off Scsg head,Weld on 8-5/8"SC,Install Q92 Scsg head,Weld on 4.5" Bell nipple,See Comments.
3	04/16/2014	8308	CT,SM, MIRU Warrior wireline, RIH Shoot .38"x 3 spf@7405'-7406', POOH,pump into perf holes @ 800psi @ 1 bbl pm,PU & TIH W/ CICR & 237 JTS Set@ 7296', Test CSG to 1000psi GOOD test, pump down TBG 1200psi 1bbl PM,MIRU Sanjel cementers,See Comments.
4	04/21/2014	8308	CT,SM,TOOH W/ TBG, PU Drill bit for 4.5" CSG & TIH Tag up W/ 236 JTS + 10' @ 7280', RU P-swivel, Drill on CMT & CICR, Made 20' @7310', C&CH clean, LD P-swivel, SDFN, CT.
5	04/22/2014	8308	CT,SM,PU P-swivel W/ JT 238 & Drill out CMT W/ 241@ 7410', C&CH clean,Test CSG to 1000psi GOOD Test held for 15 min, RD P-swivel, TOO H W/ TBG stand back, MIRU Wireline & RIH W/ CBL, POOH, RDMO W.L,PU RH & TIH W/ TBG tag sand C&CH clean onto RBP, SDFN,CT.
6	04/23/2014	8308	CT,SM,Release RBP & TOO H stand back TBG LD RBP, MIRU Hydrotester test TBG TIH W/ NC,XN,34 JTS,Production packer,231 JTS, Total=8185' packer@7125',ND BOPs, Set packer,NU WH,Test WH flages GOOD ,RDMO H.T, make broach run,RDMO WOU, Return to production team.
100	04/24/2014	8308	MIRU TR DENner rig 1 TP vac CP 150 SC 0 IFL 6300' Dropped SV and broache dtbg. Swabbed 5 bbl water. Stacked @ 7100' on last run. SI. FFL 6500' TP vac CP 150 SDFN
101	04/25/2014	8308	CT TP vac CP 150 IFL 6300'. Attempet swab, stacked @ 7100'. RIH w/ fishing tool and fished trash and SV. Dropped SV. Swabbed 13 bbl water. Recovered 500' on last run. SI. FFL 7300' TP blow CP 150 RDMO Denner rig 1

COMMENTS:

04/14/14 - Test RBP to 1000psi held for 15 min GOOD test, Spot 2 SX sand on RBP, TOO H W/ 30 JTS, SDFN,Drain P&T,CT.

04/15/14 - Instal 5K Flanged wellhead, NU BOPs, Dubble back drill line,SDFN,Drain pump & tank lines, CT.

04/16/14 - Pump 105 SX 50/50 PZ 'G' , dis W/ 27.7bbl, Sting out of CICR, LD 1 JT, C&CH clean,RDMO Sanjel, TOO H W/ 60 JTS, SDFN, CT.