

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ANDERSON FAMILY TRUST 1

Project: COLORADO-WELD-NAD83-UTM13

Site: WATERFRONT 19-27 PAD

Rig Name No: KEY 104/104

Event: ABANDONMENT

Start Date: 12/20/2013

End Date:

Spud Date: 4/29/1971

Active Datum: RKB @4,962.99usft (above Mean Sea Level)

UWI: SW/SW/0/3/N/68/W/27/0/0/6/0/S/1,181.00/W/0/990.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/21/2014		MIRU KEY 104, NU BOP, RU FLOOR & TONGS, TOO H, ROUND TRIP BIT & SCRAPER TC 5000', TIH, EOT @ 4900', RU CEMENTERS, PUMP 70SX OF 15.8# CLASS G CEMENT, PULL UP HOLE, ROLL HOLE CLEAN @ 4010', TOO H, LD TBG, SWI, SDFN
2	04/22/2014		RU WIRELINE, RIH, TAG TOC @ 4018', SHOOT HOLES @ 3980'-3981' & 3880'-3881', RD WIREINE, TIH, SET 4-1/2" CICR @ 3912', RU CEMENTERS, PUMP 80SX OF 15.6# CLASS G CEMENT, TOO H, LD TBG, RU WIREINE, CUT CSG @ 800', LD CSG, SWI, SDFN
3	04/23/2014		TIH, EOT @ 895', RU CEMENTERS, PUMP 200SX OF 14.2# TYPE 3 CEMENT, TOO H, LD TBG, WAIT ON CEMENT TO SET UP, ND BOP, RU WIRELINE, TAG TOC @ 268', SET 8-5/8" CIBP @ 100', RD WIRELINE, TEST CIBP TO 1000PSI - HELD, RDMO KEY 104
4	05/16/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 86'. Filled casing stub with 36 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.