

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BARNES FRANK A UNIT #1

Project:COLORADO-WELD-NAD83-UTM13

Site:BARNES FRANK A UNIT #1

Rig Name No:BAYOU 14/14

Event: CONST- CAP WELL WORK

Start Date: 4/14/2014

End Date: 4/24/2014

Spud Date: 10/5/1974

Active Datum: RKB @4,954.99usft (above Mean Sea Level)

UWI: 0/3/N/68/W/24/0/SWSW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/14/2014	7859	FISH SN @ 7688' AND TAG @7763', MIRUSU BWS# 14, CHECK PSI 150 TBG, 650 ANN, 150 SURFACE, KILL WELL, NU BOP, EMI TBG, SD BK TALLEY
2	04/15/2014	7859	TIH W/ RBP, SET RBP, ROLL THE HOLE, TEST CSG TO 1000 PSI, CIRC 2 SX SAND, POOH W/ 2-3/8" J55 TBG, UNLAND 4-1/2 CSG, CO SURFACE HEAD, AND WELLHEAD, INSTALL BRADENHEAD
3	04/16/2014	7859	CIRC IN THE HOLE W/ 1.66 J55 IJ TBG, CONDITION MUD, PREP FOR CMT, SD 10 JTS
4	04/17/2014	7859	SIH W/ 10 JTS, CIRC HOLE WHILE RU CMT, PUMP 20 BBLS OF SMS, 240 SX OF 15.8# TYPE G, DISP 7.2 BBLS, STD BK 1.66" J55 IJ TBG, ND BOP BRADENHEAD, LAND 4.5" CSG, NU BOP, SIWWE
5	04/21/2014	7859	ND BOP, RUWL RUN CBL,CCL,VDL,GR, RDWL, TIH W/ 32 JTS 1.66" J55 IJ, CONDITION HOLE, PREP FOR CMT
6	04/22/2014	7859	CONDITION HOLE WHILE RU CEMENT, PUMPED 300 SXS 14.2# TYPE 3, 1/4# CELO FLAKE, 1.53 YLD, FULL RETURNS TO SURFACE, ND BOPS, CO WELLHEAD, ND BRADENHEAD, SD 32 JTS 1.66" J55 IJ TBG, RUN CCL,VDL,CBL,GR, TOC @ SURFACE, SIWFN
7	04/23/2014	7859	TIH W/ 2-3/8" AND MST, CIRC SAND OFF PLUG, POOH W/ RBP, TIH W/ 3-7/8" BLADE BIT, CLEAN OUT TO PBTD, POOH W/ TBG AND BIT, SIWFN
8	04/24/2014	7859	TIH W/ 2-3/8" NC, 2-3/8" XN PROFILE, 35 JTS OF 2-3/8" J55 TBG, AS-1X PKR, 245 JTS OF 2-3/8" J55 TBG, TEST ANN TO 1000 PSI FOR 15 MIN, BROACH TBG, TEST MASTER VALVE TO 5000 PSI, RDMO