

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: DRY CREEK 22-35			
Project:COLORADO-WELD-NAD83-UTM13		Site:DRY CREEK 6-35	
		Rig Name No:ECWS 22/22	
Event: CONST- CAP WELL WORK		Start Date: 4/4/2014	
		End Date:	
		Spud Date: 1/9/2011	
Active Datum: RKB @5,021.00usft (above Mean Sea Level)		UWI: SE/NW/0/1/N/67/W/35/0/0/6/PM/N/2159/W/0/2095/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	02/12/2014		MIRU Carery wireline. Set tbg plug at 250'. Blew tbg down. Reset and tightened packoff bolt. Equalized well and checked for leaks. Fished tbg plug. RDMO Carery
2	04/04/2014		MIRU ECWS #22 TBG/CSG=200 SCP=50 BLEW DOWN CONTROL WELL NDWH NUBOP EMI PROD TBG NO BAD JNTS PU RBP TIH SET AT 7300' ROLL HOLE TEST CSG/RBP TC 2000# GOOD TEST SPOT SAND ON RBP TOO H SECURE WELL SDFN
3	04/07/2014		SCP=40 OPEN NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP TIH W/ 1-1/4" TO 2450' RU AND C&CH MIRU CEMENTERS PUMP 350 SKS "G" CEMENT TOO H W/ WORK STRING ND DUAL ENTRY EQUIP RELAND PROD CSG NUWH NUBOP LOAD HOLE PRPARE TO LOG SWI
4	04/08/2014		MIRU E-LINE RUN CBL FROM 2600-SURFACE TOC=764' TIH TAG FILL ON RBP CIRCULATE SAND OFF RBP RELEASE RBP TOO H LD TOOL PU NC XN NIPPLE TIH LANI PROD TBG W/ 261 JNTS @ 8263' BROACH TO XN NDBOP NUWH TEST TOP FLANGE TO 5000# GOOD TEST SWI RDMO