

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: CAMP 2-31

Project:COLORADO-WELD-NAD83-UTM13

Site:CAMP 2-31

Rig Name No:ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 5/14/2014

End Date:

Spud Date: 4/27/2007

Active Datum: RKB @4,936.00usft (above Mean Sea Level)

UWI: 0/3/N/65/W/31/0/NENW/6/0/N/489.000978/E/0/2169.004338/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/14/2014		MIRU Ensign 316 blow down well and control W/ 50 bbls ND wellhead NU Bop SWN SDFN
2	05/15/2014		MIRU Pick emi out 230 jts W/ 18 bad RDMO emi unit. TIH RBPW/ 104 jts set @ 3301 TOO. Dump sand ND BOP and wellhead SWN SDFN.
3	05/16/2014		ND bradenhead pull slips. NU double entry TIH 1 1/4 to 3100' circulate W/ 10 ppg sweeps work pipe. Pull 32 stands. SWN SDFN
4	05/19/2014		TIH 34 stands circulate 8 hours @ 3150 work pipe SWN SDFN annular
5	05/20/2014		circulate 5 hours SWN SDFN
6	05/21/2014		Circulate 2 hours w/ rig pump. MIRU Baker pump 20 bbls fresh water 20 bbls sms 5 bbls fresh water 122 bbls 15.8 4 bbls balance plug @ 3150 RDMO Baker. TOO. 1 1/4 97 jts. ND double entry set slips @ 55000# NU wellhead & Bop TIH 1 1/4 and lay down. SWN SDFN
7	05/22/2014		MIRU JW RIH CBL TOC 490 BOC 3155 RDMO JW. TIH 104 jts circulate sand off RBP TOO. TIH 230 jts w/ XN land end of tbg @ 7270 ND Bop NU WH. MIRU HS test wellhead to 5000# test goog broach RDMO Ensign 316