

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRR 42 PAN AM "AQ" #1

Project: COLORADO-WELD-NAD83-UTM13

Site: UPRR 42 PAN AM "AQ" #1

Rig Name No: BAYOU 14/14

Event: ABANDONMENT

Start Date: 3/29/2014

End Date: 5/9/2014

Spud Date: 3/23/1978

Active Datum: RKB @4,878.99usft (above Mean Sea Level)

UWI: NE/SE/0/2/N/66/W/17/0/0/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	03/29/2014		FISH & TAG, SN @ 7829' GL, FILL @ 7906' GL, MIRU BWS# 14, SIP 150 BOTH SIDES, KILL WELL, NDWH, NU BOP, UNLAND LD LANDING JT, SIWFN
2	03/31/2014		KILL, POOH W/ 2-3/8" TBG, 249 JTS, SET CIBP @ 7756', RUN CBL, VDL, CCL, GR, EST TOC @ 7260', UNABLE TO LOG DUE TO POS HOLE IN CSG, FL @ 6800', PUMP 15 BBLS, (CALC FLUID TOP 4538'), RUN OUT OF FLUID @ 5450', PUMP 130 BBLS H2O, 4.5" CSG IS SUCKING
3	04/01/2014		TIH W/ 4.5" SRVS PKR, TEST TBG TO 3000 PSI, SET PKR @ 7723', TEST DN TBG, PUMP 42 BBLS, SIP SUCK CSG & TBG, POOH TO 7692', PUMP 32 BBLS TBG, SIP SUCK CSG & TBG, PUMP 82 BBLS CSG, SIP SUCK, SET @ 7746', PUMP 30 BBLS, SIP SUCK, SET @ 6000', CSG HELD 1000#
4	04/02/2014		LD 1 JT, SET SRVS PKR @ 6750', PUMP 71 BBLS, PSI UP TO 1000 PSI, LOST 1000 PSI IN 1 MIN, POOH W/ 2-3/8" TBG & SRVS PKR, (PKR ELEMENTS WERE SHOT), SET CIBP ON WL @ 7735', DUMP BAIL 2 SXS OF CMT, PUMPED 92 BBLS, HELD FLUID @ SURF 15 MIN, THEN WENT SOUTH
5	04/03/2014		FILL HOLE, RUN CBL, CCL, VDL, GR, PERF SQZ HOLES 7200' & 6700', 3 SPF 0.5" DIA 120 DEG PHASING, TIH W/ TBG AND 4.5" CIRC SET @ 6748', CMT 140 SXS OF 13.5# 50/50 POZ "G", PUH 6 STDS, REVERSE OUT 95 BBLS, POOH W/ MST AND TBG,
6	04/04/2014		PERF 4800'- 4170', SET CIRC @ 4213', PUMP 470 SXS OF 15.8# CLASS G W/ .025#/SX CELLO FLAKE, 0.4% CD 32, .04% ASA-301, 1.15 YLD, LEAVE 3 BBLS ON TOP, POOH 5 STDS, REV CIRC 50 BBLS H2O W/ BIOCIDE, POOH SD TBG AND MST
7	04/05/2014		ENGINEERING DECIDED TO LOWER THE TOP PERF TO 920' DUE TO GOOD CMT AROUND DV TOOL, PERF 1370' - 920', SET CIRC @ 943', PUMP 320 SXS OF 14.0# TYPE 3 CaCl2, 1.53 YLD, CMT TO SURF, PUH 6 STDS, REVERSE OUT @ 560', SD TBG AND MST, LEAVE 3 STDS IN THE DERRICK
8	04/07/2014		CUT CSG @ 280', CIRC, NDBOP, NDTH, INSTALL SPOOL AND BOP, INSTALL 4.5" RAMS, POOH W/ 4.5" CSG, SIW DUE TO HIGH WINDS
9	04/08/2014		TIH W/ 2-3/8" TBG TO 380', SPOT STUB PLUG W/ 60 SXS OF 14.0# TYPE 3 CaCl, 1.53 YLD, POOH, CIRC OUT @ 128', CIRC CLEAN, WAIT 4 HRS, RUWL, TAG CMT @ 210', PUMP 20 SX OF 14.0# TYPE 3 CaCl, 1.53 YLD, POOH, CIRC OUT @ 128', SIWFN
10	04/09/2014		ND BOP, WAIT ON WL, TAG CMT @ 130', SET 8-5/8" CIBP @ 100', PT 1000 PSI, RDMOSU
11	05/09/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 95'. Filled casing stub with 36 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
12	05/09/2014		TIME : 17:30, ROUTE : E32, WINS: 73675, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002572, GATHERER: KMG, STATION: 10175, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.