

US ROCKIES REGION

Anadarko Daily Summary Report

Well: WARDELL 29-29

Project:COLORADO-WELD-NAD83-UTM13

Site:WARDELL 13-20 PAD

Rig Name No:ENSIGN 12/12

Event: WELL WORK EXPENSE

Start Date: 5/22/2014

End Date:

Spud Date: 7/1/2008

Active Datum: KB @4,928.00usft (above Mean Sea Level)

UWI: 0/3/N/65/W/20/0/SWSW/6/PM/S/566.00/W/0/860.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/22/2014		MIRU Ensign 316
2	05/23/2014		MIRU Pick emi out 234 jts RDMO Pick. RIH 4.5 10 K RBP and set @ 7000' W/224 jts circulate gas out. Test casing and plug to 1000# test good TOO H dump sand. SWN SDFN
3	05/27/2014		Blow down annular ND Bop spear casing NU double entry. Run 1 1/4 to 2240 and circulate down to 2990'.circulate and work pipe SWN SDFN
4	05/28/2014		Circulate and work 1 1/4 @ 1.5 bbls a minute SWN SDFN
5	05/29/2014		Circulate W/ rig pump 2 hours. Pull 45 jts to 1520'. MIRU Baker and pump 20 bbls fresh water 170 sx 14.2 type 3 cement W/ 3 bbls balance plug. RDMO Baker lay down 47 jts 1 1/4 on trailer. ND Bop and double entry spear 4.5 set slips @ 50000# NU wellhead
6	05/30/2014		MIRU JW RIH CBL TOC 520 BOC 1570 RDMO JW. TIH 224 jts 2.38 tbg circulate sand off RBP TOO H. TIH NC- XN nipple 234 jts 2.38 tbg land @ 7329. ND Bop NU wellhead. Broach MIRU HS test WH to 5000# test good RDMO SWN RDMO.