

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: APOLLO #1

Project: COLORADO-WELD-NAD83-UTM13

Site: APOLLO #1

Rig Name No: BASIC 1549/1549

Event: RE ENTER

Start Date: 5/2/2014

End Date: 5/23/2014

Spud Date: 2/1/1975

Active Datum: RKB @4,995.00usft (above Mean Sea Level)

UWI: 0/0/0/1/N/65/W/19/0/0/0/N/990.00/E/0/990.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/02/2014		MIRU BASIC #1549, NU WELLHEAD & BOP, RU FLOOR & TONGS, TIH, TAG TOC @ 12', TOO, SWI, SDFN
2	05/05/2014		TIH, TAG TOC @ 12', SWIVEL UP & DRILL OUT CEMENT, FELL THROUGH @ 60', HANG BACK SWIVEL, TIH, TAG @ 4620', SWIVEL UP & START DRILLING, FALL OUT @ 4650', TIH, TAG @ 7000', ROLL HOLE CLEAN, TOO, LD TBG & DRILL COLLARS, SWI, SDFN
3	05/06/2014		RU SLICKLINE, RUN GYRO FROM SURFACE TO 7000', RD SLICKLINE, RU WIRELINE, LOG WELL FROM 7000' TO SURFACE, SHOOT HOLES @ 6960'-6961' & 6560'-6561', RD WIRELINE, TIH W/ 4-1/2" CICR, LET HANG @ 6400', SWI, SDFN
4	05/07/2014		TIH, SET 4-1/2" CICR @ 6620', RU CEMENTERS, TEST TBG TO 3000PSI - HELD, PUMP 190SX OF 13.5# 50/50 POZ G CEMENT, PUH, ROLL HOLE @ 5100', TOO, LD TBG, RU WIRELINE, SHOOT HOLES @ 4915' & 4310', RD WIRELINE, TIH W/ CICR, LET HANG @ 4200', SWI, SDFN
5	05/08/2014		TIH, SET 4-1/2" CICR @ 4345', RU CEMENTERS, PUMP 630SX OF 15.6# CLASS G CEMENT, TOO, LD TBG, TIH OPEN ENDED, EOT @ 1230', PUMP 20SX OF 15.6# CLASS G CEMENT, TOO, LD TBG, SWI, SDFN
6	05/09/2014		CUT CSG @ 610', CIRC AROUND SURF CSG, NDBOP, NDTH, INSTALL SPOOL AND BOP, INSTALL 4.5" RAMS, SD 610' OF 4.5" CSG, TIH W/ 2-3/8" TBG TO 710", SPOT STUB PLUG W/ 203 SXS OF 14.0# TYPE 3 CaCl, 1.53 YLD, CMT TO SURF OUTSIDE SURF CSG, CIRC OUT @ 128', SIWFN
7	05/10/2014		TIH AND TAG CMT W/ TBG @ 120', MIRUWL, SET 8-5/8" RBP @ 80', TEST CSG, WELL IS CIRC AROUND THE OUTSIDE OF SURF CSG, TALKED W/ ENGINEER AND HE WOULD LIKE TO TEST CSG W/ A PKR TO CONFIRM THE RBP IS HOLDING, SIWFN
8	05/12/2014		RU Sanjel, Pump 45 sks G cmt thru hole in surf csg. Circulated cmt. ND BOP. RDMO.
10	05/23/2014		TIME : 13:30, ROUTE : N/A, WINS: H7816, PROJECT TYPE: RE-ENTER P&A, PROD: JSND, BATT#: N/A, GATHERER: N/A, STATION: N/A, LINE : UNKNOWN, COMMENTS: RE-ENTER P&A'd OFFLINE.
9	05/23/2014		

## COMMENTS:

05/09/14 - WELL CIRC AROUND SURFACE CSG UNDER BASE BEAM, CMT TO SURFACE AROUND OUTSIDE OF SURFACE CSG @ 203 SXS PUMPED, PUMPED 1.5 BBLs DISP, POOH, CIRC OUT @ 128',

05/10/14 - LINED UP AN 8-5/8 PKR FROM VISION OIL TOOLS MADOC WILLIAMS (303) 579-4587, PKR IS ON STANDBY