

Jay, Dave:

WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal NER 534-32 located in the Section 5, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

|                             |   |
|-----------------------------|---|
| Well:                       | Federal NER 534-32                                |
| API:                        | 05-045-21783-00                                   |
| Location:                   | Section 5 T7S-R93W                                |
| Surface Csg:                | 9 5/8" set and cemented at 1108'                  |
| Production Csg Cement Date: | 4 ½" @ 10,050' – cemented 5/09/14                 |
| Cement:                     | 1035 sks  |
| Cement top from survey:     | 3500' Estimated                                   |
| Estimated top of gas:       | 7306' Estimated                                   |
| Estimated Top Perf:         | 7307' Estimated                                   |
| Temp Survey:                | 5/10/14 Attached                                  |
| Volume to fill annular:     | Hole remained full following cementing operations |

Please let me know if you need additional information to approve this deferment. After deferment is received, WPX Energy will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

|            |       |       |       |       |
|------------|-------|-------|-------|-------|
| 05/10/2014 | 00:00 | 6 HR  | 0 BBL | 0 PSI |
| 05/10/2014 | 06:00 | 12 HR | 0 BBL | 0 PSI |
| 05/10/2014 | 18:00 | 24 HR | 0 BBL | 0 PSI |
| 05/11/2014 | 18:00 | 48 HR | 0 BBL | 0 PSI |
| 05/12/2014 | 18:00 | 72 HR | 0 BBL | 0 PSI |