

US ROCKIES REGION

Anadarko Daily Summary Report

Well: FRANK 6-8

Project:COLORADO-WELD-NAD83-UTM13

Site:FRANK 22-8 PAD

Rig Name No:BASIC 1524/1524, ACE ENERGY 10/10

Event: WELL WORK EXPENSE

Start Date: 5/27/2014

End Date:

Spud Date: 12/28/2007

Active Datum: KB @4,924.00usft (above Mean Sea Level)

UWI: 0/5/N/67/W/8/0/SENV/6/PM/N/2,627.00/W/0/1,559.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/27/2014		MIRU slickline RIH retrieve production EQ, RIH tag fill @7896', RDMO slickline. MIRU Basic 1524. SDFN.
2	05/28/2014		Tbg/900#,Csg/900#,SCsg/50#, blow well down control well W/50bbls. ND WH,NU BOP's unland tbg. MIRU EMI TOO H tallying W/231 good jnts RDMO EMI. MIRU WL RIH gauge ring to 7896'. PU RIH CIBP set@6830'. Load hole PSI test to 1000# for 15min.SEE COM
3	05/29/2014		Csg/0#,SCsg/0#, MIRU WL RIH free point tool free point 4.5Csg work Csg. Rig up string shot, RIH shoot collar@1268' Back off, RDMO WL. TOO H LD 4.5Csg Tallying. Inspect Csg. PU skirted sub,DV TOOL, TIH placing centralizers every JNT to 759' SWI SDFN
4	05/30/2014		Csg/0#,SCsg/0#, TIH tag back off @1268'. Screw back into Csg. Torque & work Csg. Load hole PSI test DV tool to 1000# for 15min GOOD TEST. ND BOP's/spool & drill flange reland Csg. MIRU welder Cut 4.5" Csg weld N-80 bell nipple on,RDMO welder. SEE COM.
5	06/02/2014		Csg/0#,SCsg/0#, Circulate conditioning hole. MIRU Baker hughes, pump 178sx(35bbls) Type III neat. Drop wiping plug/ closing dart, diplace 19.4 bump DV tool, shut stage tool W/1646# upon bleed off 0#, RDMO Baker. SWI, Switch lines, SDFN.
6	06/03/2014		NU BOP, TIH W/DRILL COLLARS & 36 JTS 2.375" TBG, DRILL OUT CEMENT AND DV TOOL, TOO H LD DRILL COLLARS, SDFN
7	06/04/2014		RIH W/CBL FROM 1400' TO SURFACE, TEST CSG TO 1500# FOR 15MIN, RIH & DRILL OUT CIBP, TOO H LD DRILL BIT, TIH HYDRO TEST TBG TO 6000# LAND TBG @ 7258'KB W/230 JTS 2.375" TBG, ND BOP, NU WH, TEST TBG HEAD TO 5000# FOR 15MIN, RDMO
100	06/06/2014		MIRU Ace 10 TP vac CP vac. Waited on FB tank and line. SDFN
101	06/09/2014		CT TP vac CP vac IFL 3800' Dropped SV andbroache dtbg. Swabbed 50 bbl watr. Dropped plunger, SI. FFL 6300' TP blow PC 340 SDFN
102	06/10/2014		CT TP 280 CP 600 IFL 4700' Swabbed 12 bbl, well kicked off and flowed 3 bbl watr. Dropped plunger, SI. TP 300 Cp 380 RDMO Ace 10

COMMENTS:

05/28/14 - GOOD TEST. RIH dump bail 2sx cement on CIBP. ND BOP's/WH unland Csg. NU drill flang,& BOP's, torque Csg/Work Csg. SWI SDFN.

05/30/14 - Let cool. NU FV. PSI test bell nipple to 1000# for 15min GOOD TEST. Drop opening dart let fall pressure up to 1000# open DV TOOL. Circulate W/10# mud. SWI SDFN