

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-GIBLER 11-3A			
Project:COLORADO-WELD-NAD83-UTM13		Site:HSR-GIBLER 11-3A	
Event: ABANDONMENT		Rig Name No:BASIC 1549/1549	
Start Date: 6/13/2014		End Date:	
Active Datum: RKB @4,939.99usft (above Mean Sea Level)		Spud Date: 6/1/2000	
UWI: 0/2/N/67/W/3/0/SWNE/6/0/0/0/0/0/0			
Report No	Report Date	MD (usft)	24 Hr Summary
1	06/12/2014		RU Summitt Wireline. Run gyro. Run pressure survey. Pull BS. Tag fill @ 7932'. RD.
2	06/13/2014		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOO H w/60 stds. SI. SDFN.
3	06/16/2014		Finish TOO H. RU warrior. Set CIBP @ 7885' Dump cmt. Set CIBP @ 7185'. TIH. RU Sanjel. Spot 30 sks Thermal 35 cmt from 7185' to 6612'. LD tbg to 5200'. Spot 95 sks G cmt from 5300' to 3520". LD tbg. SI. SDFN.
4	06/17/2014		RU Warrior. Tag cmt top @ 3520'. Cut off csg @ 1220'. ND BOP. Unland csg. NU BOP. LD csg. TIH w/tbg to 1320'. RU Sanjel Spot 275 sks Type III cmt from 1320' to 90'. LD tbg. ND BOP. RU Warrior. Tag cmt @ 90. Set 8 5/8" CIBP @ 80'. (See remarks)
5	06/25/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 82'. Filled casing stub with 42 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.

REMARKS:

06/17/14 - NU BOP. Test CIBP to 1000 psi. OK. ND BOP. RDMO.