

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ELLIOTT KARL UNIT #1

Project: COLORADO-WELD-NAD83-UTM13

Site: ELLIOTT KARL UNIT #1

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 6/18/2014

End Date:

Spud Date: 6/20/1974

Active Datum: RKB @4,851.00usft (above Mean Sea Level)

UWI: 0/0/0/3/N/67/W/18/0/0/6/PM/N/1,580.00/E/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	06/18/2014		MIRU Basic 1549. Have welder weld bell nipple. NU tbg head & BOP. PU 3 7/8" bit & 1 drill collar. Tag cmt @ 5'. Drill cmt to 40'. SI. SDFN.
2	06/19/2014		Drill cmt from 40' to 240'. SI. SDFN.
6	06/20/2014		Drill cmt to 295' & fell free. PU tbg to tag CIBP @ 7506'. TOO H. RU Warrior. Run CBL from 7440' to surf. Cmt top @ 6916'. Cmt from 296' to 90'. Run gyro. SI. SDFN.
4	06/21/2014		RU Warrior. Set CIBP @ 6975'. Dump bail 2 sks cmt. Shoot squeeze holes @ 6540' & 6120'. Set retainer @ 6130'. PU stinger & TIH. RU Sanjel. Squeeze from 6540' to 6120' w/150 sks 50/50 Thermal 35 cmt. LD tbg. SI. SDFN.
5	06/22/2014		RU Warrior. Shoot squeeze holes @ 880' & 280'. Set retainer @ 290'. PU stinger & TIH. RU Sanjel. Squeeze Fox Hills with 360 sks Type III cmt. LD tbg. RU Warrior. Tag cmt @ 98'. Set CIBP @ 80'. Test CIBP to 1000 psi. OK. ND BOP. RDMO.
6	07/03/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Cement @ surface in 8-5/8" casing. Tagged @ 65' in 4-1/2" casing. Filled casing stub with 14 bags 5000# cement. Capped casings with metal plate containing well info. Backfilled.