

Overland Resources

Schmidt #2

6/17/2014 MIRU RU to pull rods. Unseat pump. RU Heatwave and pumped 25B lease crude down tbg hot. TOH with rods. RU to pull tbg. Released anchor and tagged PB with 42'. Tallied out of hole. Tally showed EOT at 7430' - tag 42' - PBTD 7480'KB. SDON

Costs:

Matco Well service	rig	
Heat Wave Hot Oilservice	hot oiler	
Behrens LLC	rig supervision	

6/18/2014 RU J-W Wireline. TIH and reperforated D-sand zone from 7377' to 7389'. TOH. RU to run 3 3/4" bit and 4 1/2" scraper. TIH with 253 jts and tagged up. TOH. RU H & S testers and picked up a 4 1/2" Arrowset packer and tested into hole at 6000# PSI. Blew 12 jt in at 3000#. Did not blow anymore. Set packer at 7254'. 123' above top perf. SDON.

Costs:

Matco Well Service	rig	
J-W Wireline	perforating	
Centennial Tools	packer, bit and scraper	
H & S Testing	hydro-testing tbg	
Behrens LLC	rig supervision	
Total		

6/19/2014 RU Basic Energy Services. Had blow on tbg. Dumped 1000gal 10% acidic acid down tbg. Followed with 12B treated water. On strong vacuum. RD Basic Energy. Let acid set for 2 hrs. RU to pull tbg. Released packer and TOH. Laid down packer. TIH with tbg for production.

Tbg set up:

1	tail jt-plugged on bottom	30.05
1	2 3/8" SN	1.10
5	jts 2 3/8" tbg	145.80
1	4 1/2 x 2 3/8" TAC	3.14
5	jts 2 3/8" tbg	7248.07

Tbg landed at 7428.16'

Replacement jt was 2' shorter. SDON. Slight blow on tbg-strong blow on csg.

Costs:

Matco Well Service	rig	
Big Sky	pump, anchor, hooks tool, etc	
Basic Energy	acid	
Behrens LLC	rig supervision	

6/20/2014	RU to run rods. Rod set up:
1	2" x 1 1/4" x 12' x 16' RHAC insert pump
1	2' x 3/4" rod sub
1	25' x 3/4" rod
1	Hooks Tool
225	3/4" rods
69	7/8" rods
1	2' x 7/8" rod sub
1	6' x 7/8" rod sub
1	22' x 1 1/4" x 7/8" polish rod with 1 1/2" polish rod liner

Spaced pump out and hung well on. Left well down to let acid soak. RDMO. Got hotoiler later in the day and filled tbg with 22B lease crude.

Costs:

Matco Well Service	rig	████████
Behrens LLC	Rig supervision	████████

6/24/2014 Dumped 54B lease crude down csg to displace acid. Will start well up Friday

Costs:

Overland Resources truck	dump oil	████████
--------------------------	----------	----------