

US ROCKIES REGION

Anadarko Daily Summary Report

Well: WARDELL 14-29

Project: COLORADO-WELD-NAD83-UTM13

Site: WARDELL 14-29 PAD

Rig Name No: ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 7/22/2014

End Date:

Spud Date: 5/29/2008

Active Datum: KB @4,893.00usft (above Mean Sea Level)

UWI: 0/3/N/65/W/29/0/SESW/6/PM/S/460.00/W/0/2,154.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	07/22/2014		MIRU Ensign 316 control W/ 50 bbls ND tree NU Bop SWN SDFN
2	07/23/2014		MIRU emi unit 144 bad jts Pickup RBP tih out of derrick replace tbg trailer pickup tbg off trailer set RBP @ 3050 W/ 97 jts circulate gas out pressure test casing to 2000# test good TOO H dump sand SWN SDFN
3	07/24/2014		Blow down annular ND Bop and WH NU double entry W/ Bop TIH 88 jts 1 1/4ij to 2812 circulate 4 hours SWN SDFN
4	07/25/2014		Hookup rig pump circulate and work pipe W/ mud sweeps 1.5 bbls a minute TOO H 60 jts SWN SDFN
5	07/28/2014		Hookup rig pump circulate 2 hours. MIRU Baker and pump 30 bbls 15.8 @ 2812 lost circulation pressure 2400 rate .2 bbls a minute stuck 1 1/4 backed off 1 1/4 @ 512' RIH 770' 1 1/4 circulated 100 bbls fresh water TOO H 12 stands ND Bop and double entry set slips NU Bop SWN SDFN
6	07/29/2014		MITU Warrior RIH CBL BOC 2860 TOC 2472 RDMO WL ND Bop and WH pull slips NU double entry TIH 47 jts 1 1/4 Circulate
7	07/30/2014		Hookup rig pump circulate 1 hour MIRU Baker and pump 20 bbls fresh water 280 sx 14.8 annular fill end of tbg 1506' RDMO Baker TOO H 1 1/4 ND Bop and double entry set slips @ 50000 nu WH W/ Bop TIH 47 jts 1 1/4 and lay down SWN SDFN
8	07/31/2014		MIRU W/L RIH CBL BOC 1520 TOC 100' RDMO W/L TIH retrieving head circulate sand off RBP TOO H TIH XN nipple and 228 jts 7183 Broach MIRU HS test WH to 5000# test good RDMO Ensign 316
100	08/05/2014		MIRU SES rig 3 TP vac CP 420 SC 0. RU. Wait on flowback line. Unable to get flowback. SI. TP vac CP 420 SDFN